

Work Completion Report

Name of the Work: TWPS Storage tank, pulsatube area checker plate painting & maintenance.

Name of the Contractor: M/S Nurjahan Enterprise.

Estimated Amount: 4,97,880/-

Contract Amount: 4,48,093.080/-

Work order No. & Date: 46.05.0000.635.07.050.23.167, Date: 20/12/2023

Working Period: Within 19th February 2024.


Actual Starting Date: 21-12-2023

Work Completion Date: 24-01-2024

Description of Executed Work:

SI No.	Description of Work	Qty.
01	Epoxy enamel priming & painting including base, curing & thinner of treated water pump inlet outlet pipe with pump body, main header line & network pipe line of approve quality and color delivered from authorized local agent of the manufacturer in a sealed container, surface preparation including cleaning, drying, making free from dirt, grease, wax, removing chalked & scaled materisl, fungus (if required must be treated with fungicidal solution) flaking paints, washing the surface with soap water/caustic soda, mending good the surface defects, smoothing the surface by putty, sand papering the surface upto desired finishing, elapsing specified time for drying and recoating with necessary scaffolding	1080 Sq. Meter


This work is completed as per specification & direction of Engineer in charge and within schedule time. Work completion report could be accepted.


24.01.24

এইচ এম নূর হক অপু
সিএমএমএস কো-অর্ডিনেটর
সাপাশো ফেজ-২ (ওএভএম) বিভাগ
ঢাকা ওয়াশা।


24/01/2024

মোঃ হাসিনুর রহমান
ডেপুটি মেইনটেন্যান্স ম্যানেজার
সাপাশো ফেজ-২ (ওএভএম) বিভাগ
ঢাকা ওয়াশা।


24.01.24

মোঃ আবিদ হোসেন
প্ল্যান্ট ম্যানেজার (স্ম দাঃ)
সাপাশো ফেজ-২ (ওএভএম) বিভাগ
ঢাকা ওয়াশা।