


Office of the Executive Engineer
MODS Zone-10, Dhaka WASA

Inspection & Work Completion Report

- 1 Name of the work : Repair and installation of 110 mm, 160 mm , 200 mm , & 300 mm diameter different parts of Sluice valves (spindle, penion, guide nut etc.) used in water supply lines at DMA-1003 under MODS Zone-10 Dhaka WASA.
- 2 Name of the Contractor : M/S. N.S. Enterprise
- 3 Estimated Amount : Tk-4,98,728.271 /-
- 4 Contract Value : Tk-4,73,791.857/-
- 5 Bill Amount : Tk-4,73,471.797/- (Four Lakh Seventy Three Thousand Four Hundred Seventy One Point Seven Nine Seven) Tk. Only.
- 6 Work order no & Date : 46.113.415.00.00.071.2025.48 ; Date: 10/11/2025
- 7 Working Period (As per Work Order) : 42 Days
- 8 Actual Starting Date : 10/11/2025
- 9 Date of Completion : 21/12/2025
- 10 Completion Period : Within the Work Order
- 11 Description of executed works : As per BoQ (Bill of Quantities)

(The said work was started as per the specified time of the work order and completed within the stipulated time as per the specification as per the instructions of the engineer in charge.)


২৪/১২/২৫
মোহাম্মদ বিল্লাহ আলমগীর
উপ-সহকারী প্রকৌশলী
এডস জোন-১০, ঢাকা ওয়াসা।


২২/১২/২৫
Manik Chandra Mohanayok
Assistant Engineer
MODS Zone-10
Dhaka WASA.


২১/১২/২৫
Md. Ershadul Haque
Executive Engineer
MODS Zone-10, Dhaka WASA.