

SN	Package No	Description of Procurement Package	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost (Taka in Lakh)	Allocation for the year 2022-23	Time Code for Process	Advise Prequal (if Applicable)	Advise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
76	W-31	Cleaning work of Sludge Lagoon (West) of SWTP, Phase-1	Lot	1.00	LTM (e-GP)	CE	Rev. Budget	5.00	5.00	Planned Dates Planned Days		25/08/22 0	08/09/22 21	22/09/22 14	29/09/22 7	06/10/22 7	27/10/22 21	24/02/23 18	270
77	W-32	Repairing & Maintenance work of Sludge Lagoon (West) of SWTP, Phase-1	Lot	1.00	LTM (e-GP)	CE	Rev. Budget	5.00	5.00	Planned Dates Planned Days		25/08/22 0	08/09/22 21	22/09/22 14	29/09/22 7	06/10/22 7	27/10/22 21	24/02/23 18	270
78	W-33	Construction of MS Shade for sludge lagoon of SWTP Phase-1.	Lot	1	OTM (e-GP)	CE	Rev. Budget	5.00	5.00	Planned Dates Planned Days		25/08/22 0	08/09/22 21	22/09/22 14	29/09/22 7	06/10/22 7	27/10/22 21	24/02/23 18	270
79	W-34	Leakproof (zonil) work of different types of valve chamber water Transmission network of SWTP (Package-01).	Lot	1.00	LTM (e-GP)	CE	Rev. Budget	5.00	5.00	Planned Dates Planned Days		30/08/22 0	13/09/22 21	27/09/22 14	04/10/22 7	11/10/22 7	01/11/22 21	01/03/23 18	270
80	W-35	Leakproof (zonil) work of different types of valve chamber water Transmission network of SWTP (Package-02).	Lot	1.00	DPM	CE	Rev. Budget	5.00	5.00	Planned Dates Planned Days		30/08/22 0	13/09/22 21	27/09/22 14	04/10/22 7	11/10/22 7	01/11/22 21	01/03/23 18	270
81	W-36	Leakproof (zonil) work of different types of valve chamber water Transmission network of SWTP (Package-03).	Lot	1.00	LTM (e-GP)	CE	Rev. Budget	5.00	5.00	Planned Dates Planned Days		30/08/22 0	13/09/22 21	27/09/22 14	04/10/22 7	11/10/22 7	01/11/22 21	01/03/23 18	270
82	W-37	Cleaning of different Valve chamber and servicing & painting of relevant valves & pipes for water Transmission network of SWTP under the area of MODS Zone 1, 2, 3	Lot	1.00	DPM	CE	Rev. Budget	5.00	5.00	Planned Dates Planned Days		01/09/22 0	15/09/22 21	29/09/22 14	06/10/22 7	13/10/22 7	03/11/22 21	03/03/23 18	270
83	W-38	Rising of hidden manhole cover for different type valve chamber under water transmission network of SWTP	Lot	1.00	DPM	CE	Rev. Budget	5.00	5.00	Planned Dates Planned Days		01/09/22 0	15/09/22 21	29/09/22 14	06/10/22 7	13/10/22 7	03/11/22 21	03/03/23 18	270
84	W-39	Repairing, Maintenance & Painting work of single generator building (back side of admin building) at SWTP Phase-1.	Lot	1.00	LTM (e-GP)	CE	Rev. Budget	5.00	5.00	Planned Dates Planned Days		01/09/22 0	15/09/22 21	29/09/22 14	06/10/22 7	13/10/22 7	03/11/22 21	03/03/23 18	270

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

SN	Package No	Description of Procurement Package	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Funds	Estimated Cost (Take in Lakh)	Allocation to the year 2022-23	Time Code for Process	Advertise Tender (if Applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	9	10	11	12	13	14	15	16	17	18	19
100	COG-30	Supply of MS Shade and related services for store at south side of Treated water building of SWTP. F-09/122.W/O-119/23	Lot	1	OTM (e-GP)	CE	Rev. Budget	22.91	22.91	Planned Dates									
										Planned Days									
101	COW-4	Interconnection of distribution line of MODS zone-3 with SWTP transmission network at Kalabon mor, Halirpul Chowasta & Khatalbagan Dhal area F-04/221.W/O-079/22	Lot	1	OTM (e-GP)	CE	Rev. Budget	32.00	0.00	Actual Dates	25/01/23		12/02/23	9/3/2023	15/03/23	10/04/23	25/04/23		
										Planned Dates									
										Planned Days									
102	COW-27	Annual Maintenance of 12(Twelve) set e-PRV, e-Flowmeter and RTU SCADA system of SWTP Water transmission network at MODS Zone 1&6 area.F-033/22.W/O-089/23	Lot	1	OTM (e-GP)	CE	Rev. Budget	4.76	4.76	Actual Dates	02/12/21		20/12/21	8/3/2022	10/4/22	10/4/22	25/04/22		
										Planned Dates									
										Planned Days									
103	COW-28	Annual Maintenance of 12(Twelve) set e-PRV, e-Flowmeter and RTU SCADA system of SWTP Water transmission network at MODS Zone 2&3 area.F-035/22.W/O-088/23	Lot	1	OTM (e-GP)	CE	Rev. Budget	4.75	4.76	Actual Dates	29/11/22		15/12/23	23/01/23	29/01/23	15/02/23	01/03/23		
										Planned Dates									
										Planned Days									
104	COW-30	Annual Maintenance of e-PRV, e-Flowmeter and RTU SCADA system of SWTP Water transmission network at MODS Zone 1,5&7 area	Lot	1	OTM (e-GP)	CE	Rev. Budget	3.88	3.88	Actual Dates	29/11/22		15/12/23	23/01/23	29/01/23	06/02/23	01/03/23		
										Planned Dates									
										Planned Days									
105	COW-33	Construction of MS Shade for sludge lagoon of SWTP Phase-1.F-093/22.W/O-112/23	Lot	1	OTM (e-GP)	CE	Rev. Budget	4.92	4.92	Actual Dates	29/11/22		15/12/23	23/01/23	29/01/23	06/02/23	01/03/23		
										Planned Dates									
										Planned Days									
										Actual Dates	25/01/23		12/02/23	20/2/23	27/02/23	13/04/23	25/04/23		