

Work Completion Report.

1. Name of the work : Supply and installation of sub station equipment and cable laying, wiring at PSTP compound, new Ansar barack, outfall pumping station and lift pumping station under PSTP.
- Office address : Pagla Sewage Treatment Plant Division
Dhaka WASA, Kadomtoli, Dhaka-1204.
2. Particulars of the Contactor/Firm
a) Name : R S Technocracy
b) Address : 266/2 wast shewrapara, Mirpur, Dhaka-1216.
3. Description of work
Name of work : Supply and installation of sub station equipment and cable laying, wiring at PSTP compound, new Ansar barack, outfall pumping station and lift pumping station under PSTP.
4. Full Particulars of the Department /Division
Which the work has been executed : Executive Engineer office.
PSTP Division,
Dhaka WASA, Dhaka.
5. Contract value of the work : Tk.22,36,101.704/-
6. Total Bill amount as final bill : Tk. 22,35,181.702/-
7. Memo No & Date of work order : Contract No.DWASA/PSTP/Contract-2023-2024/40
Date: 13/02/2024.
8. Date of Commencement of work : 28/01/2024.
9. Date of Completion : 23/03/2024.
10. Time allowed for Completion of the work : 40 (Forty days).
11. Description of executed works : This work has been completed as per specification and direction of Engineer in-charge and within the schedule time. The work completion report can be accepted.


25/3/24
Md. Nur Hossain
Sub-Assistant Engineer
PSTP Division, DWASA


28/03/28
Md. Hasibul Hasan
Assistant Engineer
PSTP Division, DWASA


25/03/2024
Md. Rahat Shikder
Executive Engineer
PSTP Division, DWASA