

Work Completion Report

Name of the Work : Construction of Aquazzer V filter sand stacking zone adjacent to Operation building area under Siadabad Water Treatment Plant.

Name of the Contractor : Active International

Estimated Amount : Tk 4,87,064.120

Tender Amount : Tk 4,87,064.120

Work Order No.& Date : 46.113.430.00.00.07.243.2023-24.137, Date: 10/01/2024

Working Period : 30 (Thirty) Day

Actual of Starting : 10/01/2024

Date of Completion : 08/02/2024


Completion Period : Within schedule time.

Description of executed works: As per contract agreement the works has been executed.


This work is completed as per specification & direction of Engineer-in-charge and within schedule time. Work completion report may be accepted.



Md. Sharif Mahmud
Sub-Assistant Engineer
SWTP(OP.), Dhaka WASA



Md. Zashim Uddin
Assistant Engineer
SWTP(OP.), Dhaka WASA



Md. Abid Hossain
Executive Engineer
SWTP(OP.), Dhaka WASA