

Work Completion Report

Name of the Work : Construction of septic tank, inspection pit and Soak Well at Main Gate Reception Building of SWTP.

Name of the Contractor : M/S Newtral Builders

Estimated Amount : Tk 4,87,064.120

Tender Amount : Tk 4,87,064.120

Work Order No.& Date : 46.113.430.00.00.07.264.2023-24.140, Date: 10/01/2024

Working Period : 30 (Thirty) Day

Actual of Starting : 10/01/2024

Date of Completion : 08/02/2024


Completion Period : Within schedule time.

Description of executed works: As per contract agreement the works has been executed.

This work is completed as per specification & direction of Engineer-in-charge and within schedule time. Work completion report may be accepted.


Md. Sharif Mahmud
Sub-Assistant Engineer
SWTP(OP.), Dhaka WASA


Md. Zashim Uddin
Assistant Engineer
SWTP(OP.), Dhaka WASA


Md. Abid Hossain
Executive Engineer
SWTP(OP.), Dhaka WASA