



Work Completion Report:

Name of the Work	:	Repairing and maintenance of pump house grill and gate and sand filling at Nayanagar and Mridhabari works under MODS Zone-7 area, Dhaka WASA.
Name of the Contractor	:	M/S FARIDA AND EVA CONSTRUCTION
Estimated Amount	:	TK.2,97,212.349
Contract Amount	:	TK.2,82,351.732
Work Order No.&Date	:	46.113.412.00.00.2024-490 Date: 31/01/2024
Working Period	:	45 (Fourty five) Days.
Actual Starting Date	:	01/02/2024
Date of Completion	:	16/03/2024
Completion Period.	:	Within schedule time.

Description of executed works: As per contract agreement the work has been executed. This work is completed as per specification & direction of Engineer-in-charge. Work completion report may be accepted.


MD. OHIDUZZAMAN
Sub-Assistant Engineer
MODS Zone-7
Dhaka WASA.


31.03.24
মোঃ আফজাল হোসেন
সহকারী প্রকৌশলী
মডস জোন-৭
ঢাকা ওয়াসা


31/03.24
মোঃ লিমন মিয়া
নির্বাহী প্রকৌশলী (চঃ দাঃ)
মডস জোন-৭
ঢাকা ওয়াসা