

Work Completion Report

Name of the Work : Repairing & maintenance of North & East side boundary wall at Pagla Tinshed staff quarters compound under Store Division, Dhaka WASA. Package No. 27/23-24.

Name of the Contractor : M/S. SUNAM ENTERPRISE

Estimated Amount : Tk. 4,99,700.00

Contract Amount : Tk. 4,74,715.00

Contract No. & Date : 46.05.0000.443.07.055.23-44, Date: 19/12/2023

Working Period : 30 (Thirty) days.

Actual of Starting : 02/02/2024

Date of Completion : 01/03/2024

Completion Period : 29 (Twenty Nine) days.


Description of executed works: As per contract agreement the works has been executed. The work has been completed as per specification.



(Md. Hasanuzzaman)
Sub-Assistant Engineer
Store Division, Dhaka WASA



(Md. Fatik Chand Miah)
Assistant Engineer
Store Division, Dhaka WASA



(Md. Sarowar Hossain Khan)
Executive Engineer
Store Division, Dhaka WASA