



Office of the Executive Engineer
MODS Zone-10, Dhaka WASA


Inspection & Work Completion Report

- 1 Name of the work : Regarding extension of 75 mm diameter water line to 160 mm in Baishteki, Mirpur-13 East Imannagar Road of DMA-1007 under Mods Zone-10, Dhaka WASA.
- 2 Name of the Contractor : Nehan Enterprise
- 3 Estimated Amount : Tk-4,98,687.834/-
- 4 Contract Value : Tk-4,93,700.956/-
- 5 Bill Amount : Tk-4,93,701.00/- (Three Lakh Ninety Three Thousand Seven Hundred One) Tk. Only
- 6 Work order no & Date : 46.113.415.00.00.008.2025-69/3, Date:04/03/2025
- 7 Working Period (As per Work Order) : 30 Days
- 8 Actual Starting Date : 4/3/2025
- 9 Date of Completion : 3/4/2025
- 10 Completion Period : Within the Work Order
- 11 Description of executed works : As per BoQ (Bill of Quantities)

(The said work was started as per the specified time of the work order and completed within the stipulated time as per the specification as per the instructions of the engineer in charge.)


মোস্তাফিজ বিনুয়া আলমগীর
উপ-সহকারী প্রকৌশলী
মডস জোন-১০, ঢাকা ওয়াসা।


Md. Hasibul Hasan
Sub-Divisional Engineer
MODS Zone-10
Dhaka WASA.


Md. Ershadul Haque
Executive Engineer
MODS Zone-10, Dhaka WASA.