



Office of the Executive Engineer
MODS Zone-10, Dhaka WASA

Inspection & Work Completion Report

- 1 Name of the work : Repair & maintenance of PVC water line leakage & removal polluted water at different places of Bauniabadh area under MODS Zone-10, Dhaka WASA
- 2 Name of the Contractor : Shopno Enterprise
- 3 Estimated Amount : Tk-3,97,818.082/-
- 4 Contract Value : Tk-3,77,927.178/-
- 5 Bill Amount : Tk-3,77,529/- (Three Lakh Seventy Seven Thousand Five Hundred Twenty Nine) Tk. Only
- 6 Work order no & Date : 46.05.0000.415.26.122.24-046, Date:05/11/2024
- 7 Working Period (As per Work Order) : 120 Days
- 8 Actual Starting Date : 5/11/2024
- 9 Date of Completion : 4/3/2025
- 10 Completion Period : Within the Work Order
- 11 Description of executed works : As per BoQ (Bill of Quantities)

(The said work was started as per the specified time of the work order and completed within the stipulated time as per the specification as per the instructions of the engineer in charge.)


মোঃ আশাদুজ্জামান
সহকারী প্রকৌশলী
মডস জোন-১০, ঢাকা ওয়াসা।


মোঃ আশাদুজ্জামান
সহকারী প্রকৌশলী
মডস জোন-১০
ঢাকা ওয়াসা


Md. Ershadul Haque
Executive Engineer
MODS Zone-10, Dhaka WASA.