

Work Completion Report


Name of the Division : Generator Division, Dhaka WASA.
 Name of the Work : Civil work of Segun Bagicha office compound under Generator Division, DWASA
 Name of the Contractor : M/S Sabbir Enterprise
 Tender Amount : 3,96,781/-
 Work Order No. & Date : 46.113.425.00.00.026.002.2023-21, Date: 21.06.2023.
 Working Period : 15 (Fifteen) days
 Actual Date of Starting : 21.06.2023.
 Date of Completion : 26.06.2023. ✓
 Completion period : 06 (Six) days

- : The above mentioned work has been completed as per specification & direction of EIC and within
- : Schedule time. The Work Completion report may be accepted.


 ২৬/০৬/২৩
 Md Mosabberul Alam
 &
 Md Riaz Uddin Titu
 Sub-Assistant Engineer
 Generator Division, DWASA.


 ২৬/০৬/২৩
 Rubina Sultana
 Assistant Engineer
 &
 Md Shahidul Islam
 Sub Divisional Engineer
 Generator Division,
 DWASA.


 ২৬/০৬/২০২৩
 Emdadul Haque
 Executive Engineer
 Generator Division, DWASA.


 ২৬.৬.২৩
 Md Abdul Latif
 Superintending Engineer
 (RPE&M) Circle, DWASA.

সত্যায়িত

২৬/০৬/২৩
 ২৬/০৬/২৩

রুবিনা সুলতানা
 সহকারী প্রকৌশলী
 জেনারেটর বিভাগ
 ঢাকা ওয়াসা।