

Work Completion Report

Name of the Work : Repairing & Maintenance of 300 mm dia Non-return Valve and Gate Valve for settled water pump at CWTP, Dhaka WASA.

Name of the Contractor : Nadiya Enterprise

Estimated Amount : Tk. 48,560.00

Bill Amount : Tk. 48,560.00

Work Order No.&Date : 46.113.406.00.00.2025-26.29, Date -28/08/2025

Working Period : 4(Four) Days


Actual of Starting : 28.08.2025

Date of Completion : 31.08.2025


Completion Period : Within schedule time.

Description of executed works: As per contract agreement the woks has been executed.

This work is completed as per specification & direction of Engineer-in-charge and within schedule time. Work completion report may be accepted,


৩১/০৮/২৫
মোঃ ওমর ফারুক
উপ-সহকারী প্রকৌশলী
ঢাকা ওয়াটার ওয়ার্কস
মডুস জোন-২, ঢাকা ওয়াসা


৩১/৮/২৫


৩১/৮/২০২৫
মোহাম্মদ নজরুল ইসলাম
নির্বাহী প্রকৌশলী
মডুস জোন-২, ঢাকা ওয়াসা।