

SIKDER CONSTRUCTION
6/D, TOP6/D, TOPKHANA ROAD, FLATE 2/A, NAKSHI TOWER,
SAGUNBAGICHA, DHAKA -1000.KHANA ROAD, FLATE 2/A, NAKSHI
TOWER, SAGUNBAGICHA, DHAKA -1000.

Email: sikderconstruction15@gmail.com

Phone No: 01959192957

স্মারক নং: 46.05.0000.509.31.074.23-1

Date: 28/05/2024

Tracking No :2024052821643783937

বরাবর,
নির্বাহী প্রকৌশলী
মডস জোন-৫
ঢাকা ওয়াসা।

বিষয়ঃ Repairing, Maintenance and Ancillary works at Tejkonipara-1 & 2 water pump Houses and Boundary Walls under MODS Zone-5, DWASA. (Fy: 2023-24). কাজের সমাপ্তির বিল পরিশোধ প্রসঙ্গে।

Contract No : 46.05.0000.509.31.074.23-123

Date : 03/04/2024

Work Order No : 46.05.0000.509.31.074.23-682

Date : 03/04/2024

উপর্যুক্ত বিষয় ও সূত্রের প্রেক্ষিতে জানানো যাচ্ছে যে, Repairing, Maintenance and Ancillary works at Tejkonipara-1 & 2 water pump Houses and Boundary Walls under MODS Zone-5, DWASA. (Fy: 2023-24). কাজটি দায়িত্ব প্রাপ্ত প্রকৌশলীগণের নির্দেশনা অনুযায়ী সুষ্ঠুভাবে গত 02/05/2024 ইং তারিখে 100% সম্পন্ন করেছি। এমতাবস্থায়, উক্ত কাজের অনুকূলে পেমেন্ট ইনভয়েজ গ্রহণ করতঃ TK 4,26,954.80/- (Four Lakhs Twenty-six Thousand Nine Hundred Fifty-Four Point Eight Zero Only) প্রদানের প্রয়োজনীয় ব্যবস্থা গ্রহণের জন্য অনুরোধ করছি।

নিবেদক,

28/05/2024 13:26:01 PM
MD KAMAL HOSSAIN SIKDER
Proprietor
SIKDER CONSTRUCTION

SIKDER CONSTRUCTION
6/D, TOP6/D, TOPKHANA ROAD, FLATE 2/A, NAKSHI TOWER,
SAGUNBAGICHA, DHAKA -1000.KHANA ROAD, FLATE 2/A, NAKSHI
TOWER, SAGUNBAGICHA, DHAKA -1000.
Email: sikderconstruction15@gmail.com
Phone No: 01959192957

Bill Application Information

Name of Cost Center:	MODS Zone-5
Name of Work:	Repairing, Maintenance and Ancillary works at Tejkonipara-1 & 2 water pump Houses and Boundary Walls under MODS Zone-5, DWASA. (Fy: 2023-24).
Tender ID :	
Tender Method :	LTM EGP
Name of Firm :	SIKDER CONSTRUCTION
Contract No :	46.05.0000.509.31.074.23-123
Work Order No :	46.05.0000.509.31.074.23-682
Contract Date :	03/04/2024
Work Order Date :	03/04/2024
Work End Date:	02/05/2024
Estimate Completion Date:	02/05/2024
Work Status :	100%
Mode of Bill :	1st Running Bill
Bill Amount :	4,26,955.000
Cost Center Head Name :	MOHAMMAD TAWHID ELAHI

SIKDER CONSTRUCTION

6/D, TOP6/D, TOPKHANA ROAD, FLATE 2/A, NAKSHI TOWER,
SAGUNBAGICHA, DHAKA -1000.KHANA ROAD, FLATE 2/A, NAKSHI
TOWER, SAGUNBAGICHA, DHAKA -1000.

Email: sikderconstruction15@gmail.com

Phone No: 01959192957

Invoice No : 46.05.0000.509.31.074.23-1

Date: 28/05/2024

Payment Invoice

SL	Description	Quantity	Unit	Rate	Total
1	Stripping of unserviceable plaster including racking out joints, Cleaning etc.	330.17	Sqm	31.00	10,235.600
2	Minimum 12 mm thick cement sand (F.M. 1.2) plaster (1:4) with fresh cement to both inner-and outer surface of wall, finishing the corner and edges including washing of sand, cleaning the surface, curing at least for 7 days, cost of water, electricity, scaffolding and other charges etc. all complete in all respect as per drawing and accepted by the Engineer-in-charge. (Cement: CEM-II/A-M) ground floor.	330.17	Sqm	299.00	98,721.160
3	Sand filling in foundation trenches and plinth with sand having minimum F.M. 0.5 in 150 mm layers including leveling, watering and compaction to achieve minimum dry density of 95% with optimum moisture content (Modified proctor test) by ramming each layer up to finished level as per design supplied by the design office only, all complete and accepted by the Engineer-in-charge.	8.78	Cum	1,088.00	9,552.649
4	One layer brick flat soling in foundation or in floor with first class/picked jhama bricks (BDS-208) including preparation of bed and filling the interstices with local sand, leveling etc. complete and accepted by the Engineer-in-charge	13.94	Sqm	518.00	7,220.934
5	Mass concrete (1:2:4) in foundation or in floor with cement, sand (F.M. 1.2) and picked jhama brick chips including breaking of chips, screening, mixing, laying, compacting to required level and curing for at least 7 days including the supply of water, electricity, costs of tools & plants and other charges etc. all complete and accepted by the Engineer-in-charge.(Cement: CEM-II/B-M) Mass concrete in floor (1:2:4) with cement, brick chips and sand of F. M. 1.2	1.57	Cum	8,840.00	13,878.802
6	Interior standard acrylic emulsion paint (plastic or matt finish) of approved best quality and colour delivered from authorized local agent of the manufacturer (Berger robbialac plastic emulsion/Asian apcolite plastic emulsion or equivalent brand) in a sealed container; applying to interior wall and ceiling with surface preparation including cleaning drying, making free from dirt, grease, wax, removing all chalked and scaled materials, fungus, mending good the surface defects using sand paper and necessary scaffolding; applying 1 coat of interior sealer of specified brand on prepared surface; then applying 1 coat of interior putty of specified brand for levelling, spot filling, crack filling and cutting by sand paper/zero water paper; finally applying 2 coats of interior emulsion paint spreading by brush/roller/spray & necessary scaffolding etc. upto desired finishing, elapsing specified time for drying or recoating; all complete in all floors and accepted by the Engineer-in-charge.	296.71	Sqm	258.01	76,554.444
7	Site cleaning work for removing all debris from the site with contractor own all complete as per	2	Each	4,000.00	8,000.002