

Sl no.	Pack. No.	Description of Goods/Works/Services	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of funds	Estimated Cost Tk. (In Lac)	Expenditure Tk. (In Lac)	Time Code for process	Advertise Prequalification (if applicable)	Advertisement of Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total time (In days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
49	G10	Supply of different capacity pump motor, controller with related services at Tejgaon SLS. F#26.070.23	Lot	1	OTM (e-gp)	MD	Revenue	146.00	0.00		Planned Dates			28-Feb-24	06-Mar-24	13-Mar-24	10-Apr-24	07-Oct-24	
											Planned Days								
											Actual Dates	24-Jan-24	07-Feb-24						
50	G11	Supply, Installation, Testing & Commissioning of 1(one) no. 150 KVA Electrical Sub-station at Tejgaon SLS. F#26.131.23; W/O#26.131.23-52	Lot	1	OTM (e-gp)	DMD	Revenue	33.00	29.25		Planned Dates							14-Jun-24	
											Planned Days								
											Actual Dates	28-Nov-23	14-Dec-23	04-Jan-24	11-Jan-24	18-Jan-24	15-Feb-24		
51	G12	Supply and installation of 01(one) set screen & screen scraper, 02 (two) nos sluice gate and 01(one) set steel stair and other accessories for Tejgaon SLS under PSTP. F#26.201.23	Lot	1	OTM (e-gp)	MD	Revenue	90.00	90.00		Planned Dates			25-Apr-24	02-May-24	09-May-24	06-Jun-24	04-Sep-24	
											Planned Days								
											Actual Dates	04-Mar-24	04-Apr-24						
52	W2	Reconstruction of pump house of Tejgaon and Japan Garden City SLS under PSTP.F#26.015.23; W/O#26.015.23-30	Lot	1	LTM (e-gp)	CE	Revenue	25.00	23.75		Planned Dates							15-Jan-24	
											Planned Days								
											Actual Dates	27-Aug-23	14-Sep-23	05-Oct-23	12-Oct-23	19-Oct-23	16-Nov-23		
53	W3	Cleaning and removal of Sludges with solid particles from sludge lagoon-1 at PSTP.F#26.147.23;W/O#26.147.23-62	Lot	1	LTM (e-gp)	CE	Revenue	45.00	41.45		Planned Dates							20-Jul-24	
											Planned Days								
											Actual Dates	05-Nov-23	20-Nov-23	11-Dec-23	18-Dec-23	25-Dec-23	22-Jan-24		
54	W4	Cleaning and removal of Sludges with solid particles from sludge lagoon-2 at PSTP.F#26.158.23	Lot	1	LTM (e-gp)	MD	Revenue	45.00	40.85		Planned Dates			18-Mar-24	25-Mar-24	01-Apr-24	29-Apr-24	28-Jul-24	
											Planned Days								
											Actual Dates	08-Feb-24	26-Feb-24						
55	W5	Repair and maintenance of main trunk sewer line from 31 no. ward commissioner office to jurain railgate.F#26.134.23; W/O#26.134.23-31	Lot	1	OTM (e-gp)	DMD	Revenue	10.00	9.45		Planned Dates								
											Planned Days								
											Actual Dates	01-Oct-23	16-Oct-23	06-Nov-23	13-Nov-23	20-Nov-23	18-Dec-23	15-Jun-24	
56	W6	Raising of manhole cover of main trunk sewer line. (lot-1) F#26.186.23; W/O#26.186.23-61	Lot	1	OTM (e-gp)	DMD	Revenue	10.00	8.65		Planned Dates							11-Aug-24	
											Planned Days								
											Actual Dates	27-Nov-23	12-Dec-23	02-Jan-24	09-Jan-24	16-Jan-24	13-Feb-24		
57	W7	Repair and maintenance of main trunk sewer line from mirhajirbagh siphon to 31 no. ward commissioner office. F#26.168.23	Lot	1	OTM (e-gp)	DMD	Revenue	10.00	8.95		Planned Dates								
											Planned Days								
											Actual Dates	05-Dec-23	20-Dec-23	10-Jan-24	17-Jan-24	24-Jan-24	21-Feb-24	19-Aug-24	
58	W8	Repair maintenance of main trunk sewer line in front of Mohakhali DOHS 1 no gate, delivery chamber of Banani SLS and Asadgate SLS. under PSTP. F#197	Lot	1	OTM (e-gp)	DMD	Revenue	10.00	8.95		Planned Dates							28-Jun-24	
											Planned Days								
											Actual Dates	08-Feb-24	26-Feb-24	18-Mar-24	25-Mar-24	01-Apr-24	29-Apr-24		
59	W9	Construction of Siphon to connect discontinuous main trunk sewer line at Shahid Faruk road, Jatrabari under PSTP.F#26.008.24	Lot	1	OTM (e-gp)	MD	Revenue	174.00	0.00		Planned Dates	20-Mar-24	03-Apr-24	24-Apr-24	01-May-24	08-May-24	05-Jun-24	04-Aug-24	
											Planned Days								
											Actual Dates								

04/04/24
সফট মিয়া
উপ-সহকারী প্রকৌশলী
পাশলা পয়ঃ শোধনাগার বিভাগ
ঢাকা ওয়াশা।

04/04/24
হাসিবুল হাসান
সহকারী প্রকৌশলী
পাশলা পয়ঃ শোধনাগার বিভাগ
ঢাকা ওয়াশা।

04/04/2024
মোঃ রাহাত শিকদার
নির্বাহী প্রকৌশলী
পাশলা পয়ঃ শোধনাগার বিভাগ
ঢাকা ওয়াশা।

04.04.2024
মিজা গোলাম কিবরিয়া
তত্ত্বাবধায়ক প্রকৌশলী
পানি ও পয়ঃ শোধনাগার সার্কেল
ঢাকা ওয়াশা।

মুস্তাফিজুর রহমান
প্রধান প্রকৌশলী
ঢাকা ওয়াশা

(প্রকৌঃ এ.কে.এম. সহিদ উদ্দিন)
উপ-বাবস্থাপনা পরিচালক (পকিলন ও বর্জ্যবোকা)
ঢাকা ওয়াশা।

প্রকৌঃ তাকসিম এ খান
বাবস্থাপনা পরিচালক
ঢাকা ওয়াশা।