



Work Completion Report

Name of the Office/Division : Pagla sewage treatment plant Division, Dhaka WASA
Name of the Work : Supply of barbed wire fencing, emulsion paint, etc. and related services at bottala are:
Estimated Amount : Tk. 9,48,851.000
Tendering Method : Direct procurement Method (DPM)
Contract No. & Date : 46.113.433.00.00.2025-26.193-464, Date: 10/05/2026
Work Order No. & Date : 46.113.433.00.00.2025-26.193-225, Date: 10/05/2026
Contract Amount : Tk. 9,48,851.000
Name of the Contractor : IMRAN AHMED TRADERS
Working Period : 90(Ninety) Days
Actual date of Starting : 10-05-2026
Date of Completion : 02-08-2026
Completion Period : Within schedule time.

Recommendation of Respective Division : The works has been executed as per contract agreement. The work has been completed as per tender schedule and specification.


Samrat Mian
Sub-Assistant Engineer
PSTP Division, Dhaka WASA


Md. Hasibul Hasan
Sub-Divisional Engineer
PSTP Division, Dhaka WASA


Syed shihabur Rahman
Executive Engineer
PSTP Division, Dhaka WASA