


Work Completion Report


Name of the Work : Supply of 02 Nos Air Blower Set for Pre-Treatment plant (METEOR) of SWTP-2, DWASA.
Name of the Contractor : Hammerhead Bangladesh Engineering Services Ltd.
Estimated Amount : 4,50,32,000.00
Contract Amount : 4,38,00,002.004
Work order No. & Date : 46.113.635.00.00.2025-26.162.455, Date: 27/11/2025
Working Period : 365 Days
Actual Starting Date : 25/06/2026
Work Completion Date : 30/06/2026


Description of Executed Work:

Item No	Description of Item	Quantity
1.	Complete Air Blower Set for wastewater treatment plant Capacity: 6454 Nm ³ /h $\pm$ 3% @ differential pressure 640 mbar Motor: 200 KW, 50 Hz. Dimension: Width- 2550 mm, Length- 2793 mm, Height- 2460 mm Brand: ROBUSCHI es 145 / 5 C	02 Nos

This work is completed as per specification & direction of Engineer in charge and within schedule time. Work completion report could be accepted.


30/06/26
এইচ এম মুন্সুর রহমান
সিএমএফএম কো-অর্ডিনেটর
সাপাশো ফেজ-২ (ওএডএম) বিভাগ
ঢাকা ওয়াশা


30/06/26
মোঃ রাকিব হোসেন প্রধান
সহকারী প্রকৌশলী
সাপাশো ফেজ-২ (ওএডএম) বিভাগ
ঢাকা ওয়াশা

Accepted

30/06/26
সুজন চন্দ্র বর্মণ
নির্বাহী প্রকৌশলী
সাপাশো ফেজ-২ (ওএডএম) বিভাগ
ঢাকা ওয়াশা