




Work Completion Report

1. Name of the work : Construction of Rain shed at pump test bed with electrical rectification under F.M.D-2, DWASA.
2. Name of the Contractor : A.K International
3. Estimated Amount : 4,97,687.205/-
4. Tender Amount : 4,72,802.845/-
5. Bill Amount : 4,71,579.241/-
6. Work order no & Date : 46.05.0000.424.37.089.2023.18.12.12, Date: 30/08/2023
7. Working Period : 30 Days
8. Actual Date Starting : 30/08/2023
9. Date of Completion : 19/09/2023
10. Completion Period : Within the work order.
11. Description of executed works : As per schedule.

This work is completed as per specification, direction of Engineer in Charge and within schedule time as per work under – Contract Agreement. Work completion report may be accepted.


 20.09.23
 (Md. Shariful Islam)
 Sub-Assistant Engineer
 F M Division-2
 Dhaka WASA


 20.9.23
 (Riad Ahmed)
 Assistant Engineer
 F M Division-2
 Dhaka WASA

Accepted

 20/9/23
 (Sujon Chandra Barman)
 Executive Engineer
 F M Division-2
 Dhaka WASA