



নিবাহী প্রকৌশলীর কার্যালয়

এফ.এম বিভাগ-১, ঢাকা ওয়াসা

২৯, কে এম দাস লেন, হাটখোলা, ঢাকা-১২০৩

টেলিফোন অফিস : ০২২২ ৩৩৮৫ ১৯৪ ০২৪৮০৩১৯৫০, মোবাইলঃ-০১৮১৯ ২২১৪৮০, অভিযোগ কেন্দ্রঃ ০২২২ ৩৩৮৮ ৭০৫

Work Completion Report

1. Name of the work : Supply of Transformer fencing net and MS angle frame for 11/0.44 KV electric sub station at different pump station under F.M Division-1, DWASA. (Lot-1)
2. Name of the Contractor : M/S. Shagor Traders
3. Estimated Amount : 24,98,362.36/-
4. Tender Amount : 17,99,693.004/-
5. Work order no & Date : 46.113.423.00.00.60 Date:-28/08/2023
6. Working Period : 90(Ninety) Days
7. Actual Starting Date : 28/08/2023
8. Date of Completion : 26/09/2023.
9. Completion Period : Within The Work Order.
10. Description of executed works : Supply of Transformer fencing net and MS angle frame for 11/0.44 KV electric sub station at different pump station under F.M Division-1, DWASA. (Lot-1)

This work is completed as per specification, direction of Engineer in Charge and within schedule time as per work under 46.113.423.00.00.60. Date:-28/08/2023 Contact Agreement. Sample picture attached of work. Work completion report may be accepted.

(Md. Abul Hossain)
Sub-Assistant Engineer
F M Division-1
Dhaka WASA

(Md. Golam Mostafa)
Assistant Engineer
F M Division-1
Dhaka WASA

(Sk. Arif Rahman Jetu)
Executive Engineer
F M Division-1
Dhaka WASA