

Work Completion Report

Name of the Work : Supply of 2 set 2000mmX1500mm size Penstock and Related Services for Raw Water Suction Tank of Raw Water Pumping Station.

Name of the Contractor : M/S Master Engineering Works

Estimated Amount : Tk 24,95,440.000

Tender Amount : Tk 24,33,200.008

Work Order No.& Date : 46.113.430.00.00.07.170.2023-24.054, Date: 15/10/2023

Working Period : 90 (Ninety) Day


Actual of Starting : 19/10/2023


Date of Completion : 16/01/2024


Completion Period : Within schedule time.

Description of executed works: As per contract agreement the works has been executed.

This work is completed as per specification & direction of Engineer-in-charge and within schedule time. Work completion report may be accepted.


Md. Sharif Mahmud
Sub-Assistant Engineer
SWTP(OP.), Dhaka WASA


Md. Zashim Uddin
Assistant Engineer
SWTP(OP.), Dhaka WASA


Md. Abid Hossain
Executive Engineer
SWTP(OP.), Dhaka WASA