



Dhaka Water Supply and Sewerage Authority

Office of the Executive Engineer

Padma Water Treatment Plant

Dhaka WASA

Jashaldia, Louhajong, Munshigonj

Mob: +88 01730451702; E-mail: ee.pjwtp2019@gmail.com

WORK COMPLETION REPORT

Name of the work : Procurement of sprinklers, PVC thread pipes, pipe fittings and related services in front of High Lift Pump House at WTP.

Name of the Contractor : Hossain Brothers & Engineering Works

Estimated Amount : Tk. 24,98,924.425

Tender Amount : Tk. 24,50,764.425

Work Order No. & Date : 46.05.0000.000.07.076.24.5.12-118; Date: 17/11/2024

Working Period : 90 days

Actual Date of Starting : 17/11/2024

Date of Completion : 05/12/2024

Completion Period : Within Schedule Time

Description of executed works : As per contract agreement the works has been executed.

This work is completed as per specification & direction of Engineer-in-charge and within schedule time.
Work completion report may be accepted.

Milton Tanchangga
Sub-Assistant Engineer
Padma Water Treatment Plant
Dhaka WASA

Mahmud Riyad
Sub-Divisional Engineer
Padma Water Treatment Plant
Dhaka WASA

Gazi Asrib Bin Salam
Executive Engineer
Padma Water Treatment Plant
Dhaka WASA