



ঢাকা পানি সরবরাহ ও পয়ঃ নিষ্কাশন কর্তৃপক্ষ



Office of the Executive Engineer

Padma Water Treatment Plant

Dhaka WASA

Jashaldia, Louhajong, Munshigonj


Mob: +88 01730451702; E-mail: ee.pjwtp2019@gmail.com

শেখ হাসিনার মূলনীতি
গ্রাম শহরের উন্নতি

WORK COMPLETION REPORT


Name of the work	: Re-Construction & Repair of residential house generator Shed
Name of the Contractor	: Sapna Construction Ltd.
Estimated Amount	: Tk. 4,99,773.389
Tender Amount	: Tk. 4,49,846.030
Work Order No. & Date	: 46.05.0000.000.07.027.23.24.32-66; Date: 09/10/2023
Working Period	: 30
Actual Date of Starting	: 09/10/2023
Date of Completion	: 24/10/2023
Completion Period	: Within Schedule Time
Description of executed works	: As per contract agreement the works has been executed.

This work is completed as per specification & direction of Engineer-in-charge and within schedule time.
Work completion report may be accepted.


24.10.23
Amit Bishwas

Sub-Assistant Engineer
Padma Water Treatment Plant
Dhaka WASA


24.10.2023
Mohammed Sohel Rana
Assistant Engineer
Padma Water Treatment Plant
Dhaka WASA


24.10.2023
Gazi Asim Bin Salam
Executive Engineer
Padma Water Treatment Plant
Dhaka WASA