



Dhaka Water Supply and Sewerage Authority

Office of the Executive Engineer

Padma Water Treatment Plant

Dhaka WASA

Jashaldia, Louhajong, Munshigonj

Mob: +88 01730451702; E-mail: ee.pjwtp2019@gmail.com

WORK COMPLETION REPORT

Name of the work : Procurement of High Pressure Screw Compressor for filter gallery of WTP and related services.

Name of the Contractor : M/S Shajeda & Co.

Estimated Amount : Tk. 3594129.000

Tender Amount : Tk. 2788000.000

Work Order No. & Date : 46.05.0000.000.000.07.0066.25.1.09-28; Date: 10/09/2025

Working Period : 240 days


Actual Date of Starting : 10/09/2025

Date of Completion : 05/01/2026


Completion Period : Within Schedule Time

Description of executed works : As per contract agreement the works has been executed.


This work is completed as per specification & direction of Engineer-in-charge and within schedule time. Work completion report may be accepted.


05.01.26

Amit Bishwas
Sub-Assistant Engineer
Padma Water Treatment Plant
Dhaka WASA


05/01/26

Mahmud Riyad
Sub-Divisional Engineer
Padma Water Treatment Plant
Dhaka WASA


05.01.2026

Gazi Asrib Bin Salam
Executive Engineer
Padma Water Treatment Plant
Dhaka WASA