

Work Completion Report

Name of the Work : Supply of Post Chlorination Motive Water Pump-Motor and related Service for Chlorination System of SWTP Phase-1

Name of the Contractor : **Hammerhead Bangladesh Engineering Services Limited**

Estimated Amount : Tk. 14,09,826.00

Tender Amount : Tk. 13,81,008.868

Work Order No.& Date : 46.113.430.00.00.99.2025-26.38, Date:24/12/2025

Working Period : 180 days


Actual of Starting : 24/12/2025


Date of Completion : 02/02/2026


Completion Period : Within schedule time.


Description of executed works: As per contract agreement the works has been executed.

This work is completed as per specification & direction of Engineer-in-charge and within schedule time. Work completion report may be accepted.


Fatema Akter
Sub-Assistant Engineer
SWTP(OP.), Dhaka WASA


Sayed Md. Mahafujur Rahman
Assistant Engineer
SWTP(OP.), Dhaka WASA


Md. Emranul Islam
Executive Engineer
SWTP(OP.), Dhaka WASA


Mirza Golam Kibria
Superintending Engineer
WSTP Circle, Dhaka WASA