




ঢাকা পানি সরবরাহ ও পয়ঃ নিষ্কাশন কর্তৃপক্ষ



Office of the Executive Engineer

Padma Water Treatment Plant

Dhaka WASA

Jashaldia, Louhajong, Munshigonj

Mob: +88 01730451702; E-mail: ee.pjwtp2019@gmail.com

WORK COMPLETION REPORT


Name of the work	: Supply of Laboratory Re-Agent, chemicals equipment & others related item for PWTP (Lot-01)
Name of the Contractor	: Technoworth Associates Ltd.
Estimated Amount	: Tk. 24,97,850.000
Tender Amount	: Tk. 24,49,926.163
Work Order No. & Date	: 46.05.0000.000.71.080.23.3.27-50; Date: 27/09/2023
Working Period	: 120
Actual Date of Starting	: 27/09/2023
Date of Completion	: 07/11/2023
Completion Period	: Within Schedule Time
Description of executed works	: As per contract agreement the works has been executed.

This work is completed as per specification & direction of Engineer-in-charge and within schedule time.
Work completion report may be accepted.


07.11.23


Amit Bishwas

Sub-Assistant Engineer
Padma Water Treatment Plant
Dhaka WASA


07/11/2023

Mahmud Riyad

Sub-Divisional Engineer
Padma Water Treatment Plant
Dhaka WASA


07.11.2023

Gazi Asrib Bin Salam

Executive Engineer
Padma Water Treatment Plant
Dhaka WASA