



# ঢাকা পানি সরবরাহ ও পয়ঃ নিষ্কাশন কর্তৃপক্ষ



শেখ হাসিনার মূলনীতি  
গ্রাম শহরের উন্নতি

## Office of the Executive Engineer

Padma Water Treatment Plant

Dhaka WASA

Jashaldia, Louhajong, Munshigonj

Mob: +88 01730451702; E-mail: ee.pjwtp2019@gmail.com


## WORK COMPLETION REPORT

|                               |                                                             |
|-------------------------------|-------------------------------------------------------------|
| Name of the work              | : Procurement of Strainer for dividing chamber in clarifier |
| Name of the Contractor        | : Mugnee Multiple                                           |
| Estimated Amount              | : Tk. 24,95,800.000                                         |
| Tender Amount                 | : Tk. 24,74,999.999                                         |
| Work Order No. & Date         | : 46.05.0000.000.71.174.23.113.125-261; Date: 21/12/2023    |
| Working Period                | : 150 days                                                  |
| Actual Date of Starting       | : 21/12/2023                                                |
| Date of Completion            | : 03/03/2024                                                |
| Completion Period             | : Within Schedule Time                                      |
| Description of executed works | : As per contract agreement the works has been executed.    |


This work is completed as per specification & direction of Engineer-in-charge and within schedule time.  
Work completion report may be accepted.

  
03.03.24

**Amit Bishwas**  
Sub-Assistant Engineer  
Padma Water Treatment Plant  
Dhaka WASA

  
03/03/2024

**Mahmud Riyad**  
Sub-Divisional Engineer  
Padma Water Treatment Plant  
Dhaka WASA

  
03.03.2024

**Gazi Asrib Bin Salam**  
Executive Engineer  
Padma Water Treatment Plant  
Dhaka WASA