




Dhaka Water Supply and Sewerage Authority
Office of the Executive Engineer
Padma Water Treatment Plant
Dhaka WASA
Jashaldia, Louhajong, Munshigonj
Mob: +88 01730451702; E-mail: ee.pjwtp2019@gmail.com


WORK COMPLETION REPORT

Name of the work : Construction of property wall for preservation of acquired land at WTP compound (Lot-4).
Name of the Contractor : M/S. Zaman Traders
Estimated Amount : Tk. 38,48,160.049
Tender Amount : Tk. 34,63,344.045
Work Order No. & Date : 46.05.0000.000.71.041.24.27.04-11; Date: 15/10/2024
Working Period : 60 days
Actual Date of Starting : 15/10/2024
Date of Completion : 14/04/2025
Completion Period : Within Schedule Time
Description of executed works : As per contract agreement the works has been executed.


This work is completed as per specification & direction of Engineer-in-charge and within schedule time.
Work completion report may be accepted.


14.04.25

Milton Tanchangga
Sub-Assistant Engineer
Padma Water Treatment Plant
Dhaka WASA


14.04.2025

Mohammed Sohel Rana
Assistant Engineer
Padma Water Treatment Plant
Dhaka WASA


14.04.2025

Gazi Asrib Bin Salam
Executive Engineer
Padma Water Treatment Plant
Dhaka WASA