



Dhaka Water Supply and Sewerage Authority

Office of the Executive Engineer

Padma Water Treatment Plant

Dhaka WASA

Jashaldia, Louhajong, Munshigonj

Mob: +88 01730451702; E-mail: ee.pjwtp2019@gmail.com

WORK COMPLETION REPORT

Name of the work : Supply SS net, frame & related others for safety of different air duct.

Name of the Contractor : Shakil Engineering Works.

Estimated Amount : Tk. 299000.000

Tender Amount : Tk. 296500.081

Work Order No. & Date : 46.05.00000.000.0000.07.0095.26.245.249-591;
Date: 25/06/2026

Working Period : 30 days


Actual Date of Starting : 25/06/2026

Date of Completion : 28/06/2026

Completion Period : Within Schedule Time

Description of executed works : As per contract agreement the works has been executed.

This work is completed as per specification & direction of Engineer-in-charge and within schedule time. Work completion report may be accepted.


28.06.26

Amit Bishwas
Sub-Assistant Engineer
Padma Water Treatment Plant
Dhaka WASA


28/06/26

Mahmud Riyad
Sub-Divisional Engineer
Padma Water Treatment Plant
Dhaka WASA

Gazi Asrib Bin Salam
Executive Engineer
Padma Water Treatment Plant
Dhaka WASA