



ঢাকা পানি সরবরাহ ও পয়ঃ নিষ্কাশন কর্তৃপক্ষ

Office of the Executive Engineer

Padma Water Treatment Plant

Dhaka WASA

Jashaldia, Louhajong, Munshigonj

Mob: +88 01730451702; E-mail: ee.pjwtp2019@gmail.com

WORK COMPLETION REPORT

Name of the Work : **Supply of paint for clarifier and related works.**

Name of the Contractor : **M H Global & AI Technologies**

Estimate Amount : **Tk. 9,99,900**

Tender Amount : **Tk. 8,85,999.573**

Work Order no. & Date : **46.05.0000.000.000.07.0082.26.207.232-619; Date: 28/06/2026**

Working Period : **30 (Thirty) Days**

Nature of Work : **Goods**

Actual Date of Starting : **28/06/2026**

Date of Completion : **12/07/2026**

Completion Period : **Within Schedule Time**

Description of executed works: As per contract agreement the works has been executed.

This work is completed as per specification & direction of Engineer-in-charge and within schedule time.
Work completion report may be accepted.

Md. Raihan Chowdhury Mamun
Sub-Assistant Engineer
Padma Water Treatment Plant
Dhaka WASA.

Mohammed Sohel Rana
Assistant Engineer
Padma Water Treatment Plant
Dhaka WASA.

Gazi Asrib Bin Salam
Executive Engineer
Padma Water Treatment Plant
Dhaka WASA.