



Dhaka Water Supply and Sewerage Authority

Office of the Executive Engineer

Padma Water Treatment Plant

Dhaka WASA

Jashaldia, Louhajong, Munshigonj

Mob: +88 01730451702; E-mail: ee.pjwtp2019@gmail.com

WORK COMPLETION REPORT

Name of the work : Supply of canopy for guest house and administrative building of PWTP and related works.

Name of the Contractor : RS Technocracy

Estimated Amount : Tk. 24,99,840.000

Tender Amount : Tk. 21,80,151.175

Work Order No. & Date : 46.05.00000.000.0000.07.0077.26.208.222-593;
Date: 25/06/2026

Working Period : 60 days


Actual Date of Starting : 25/06/2026

Date of Completion : 18/08/2026

Completion Period : Within Schedule Time

Description of executed works : As per contract agreement the works has been executed.


This work is completed as per specification & direction of Engineer-in-charge and within schedule time. Work completion report may be accepted.


18.08.26

Amit Bishwas
Sub-Assistant Engineer
Padma Water Treatment Plant
Dhaka WASA


18.08.2026

Mohammad Sohel Rana
Assistant Engineer
Padma Water Treatment Plant
Dhaka WASA


18.08.2026

Gazi Asrib Bin Salam
Executive Engineer
Padma Water Treatment Plant
Dhaka WASA