



Dhaka Water Supply and Sewerage Authority

Office of the Executive Engineer

Padma Water Treatment Plant

Dhaka WASA

Jashaldia, Louhajong, Munshigonj

Mob: +88 01730451702; E-mail: ee.pjwtp2019@gmail.com

WORK COMPLETION REPORT

Name of the work	: Sub-soil investigation for construction of Multi purpose building at PWTP.
Name of the Contractor	: Hydro Mech Construction Co.
Estimated Amount	: Tk. 2,94,400.00
Tender Amount	: Tk. 2,94,400.00
Work Order No. & Date	: 46.05.0000.000.000.07.0097.26-440; Date: 11/06/2026
Working Period	: 15 days
Actual Date of Starting	: 11/06/2026
Date of Completion	: 25/06/2026
Completion Period	: Within Schedule Time
Description of executed works	: As per contract agreement the works has been executed.

This work is completed as per specification & direction of Engineer-in-charge and within schedule time.
Work completion report may be accepted.

Milton Tanchangga
Sub-Assistant Engineer
Padma Water Treatment Plant
Dhaka WASA

Mohammad Sohel Rana
Assistant Engineer
Padma Water Treatment Plant
Dhaka WASA

Gazi Asrib Bin Salam
Executive Engineer
Padma Water Treatment Plant
Dhaka WASA