



Dhaka Water Supply and Sewerage Authority

Office of the Executive Engineer

Padma Water Treatment Plant

Dhaka WASA

Jashaldia, Louhajong, Munshigonj

Mob: +88 01730451702; E-mail: ee.pjwtp2019@gmail.com

০৬
২২

WORK COMPLETION REPORT

Name of the work : Sub-soil investigation for construction of Box-culvert Shuvadda Khal near rajendrapur Bridge.

Name of the Contractor : Hydro Mech Construction Co.

Estimated Amount : Tk. 2,94,100.00

Tender Amount : Tk. 2,94,100.00

Work Order No. & Date : 46.05.0000.000.000.07.0098.26-442; Date: 11/06/2026

Working Period : 15 days


Actual Date of Starting : 11/06/2026

Date of Completion : 25/06/2026


Completion Period : Within Schedule Time

Description of executed works : As per contract agreement the works has been executed.


This work is completed as per specification & direction of Engineer-in-charge and within schedule time.
Work completion report may be accepted.


21/07/26

Milton Tanchangga
Sub-Assistant Engineer
Padma Water Treatment Plant
Dhaka WASA


21.09.2026

Mohammad Sohel Rana
Assistant Engineer
Padma Water Treatment Plant
Dhaka WASA


01.09.2026

Gazi Asrib Bin Salam
Executive Engineer
Padma Water Treatment Plant
Dhaka WASA