



Dhaka Water Supply and Sewerage Authority

Office of the Executive Engineer

Padma Water Treatment Plant

Dhaka WASA

Jashaldia, Louhajong, Munshigonj

Mob: +88 01730451702; E-mail: ee.pjwtp2019@gmail.com

WORK COMPLETION REPORT

Name of the work : Procurement of chemicals for chemical resistant coating and related works at collection channel and inside wall of clarifiers B.

Name of the Contractor : SY Traders.

Estimated Amount : Tk. 24,98,479.402

Tender Amount : Tk. 24,69,999.999

Work Order No. & Date : 46.05.0000.000.000.07.0065.26.241.246-621; Date: 29/06/2026

Working Period : 60 days

Actual Date of Starting : 29/06/2026

Date of Completion : 22/08/2026

Completion Period : Within Schedule Time

Description of executed works : As per contract agreement the works has been executed.

This work is completed as per specification & direction of Engineer-in-charge and within schedule time.
Work completion report may be accepted.

Milton Tanchangga
Sub-Assistant Engineer
Padma Water Treatment Plant
Dhaka WASA

Mohammad Sohel Rana
Assistant Engineer
Padma Water Treatment Plant
Dhaka WASA

Gazi Asrib Bin Salam
Executive Engineer
Padma Water Treatment Plant
Dhaka WASA