



ঢাকা পানি সরবরাহ ও পয়ঃ নিষ্কাশন কর্তৃপক্ষ

Office of the Executive Engineer

Padma Water Treatment Plant

Dhaka WASA

Jashaldia, Louhajong, Munshigonj

Mob: +88 01730451702; E-mail: ee.pjwtp2019@gmail.com

WORK COMPLETION REPORT

Name of the Work : **Supply of SS frame with net for WTP & BPS treated water tank, Thai aluminum glass door for filter and related works.**

Name of the Contractor : **SAAD ENTERPRISE.**

Estimate Amount : **Tk. 19,99,250**

Tender Amount : **Tk. 16,99,700**

Work Order no. & Date : **46.05.0000.000.000.07.0173.25.127.139-280; Date: 15/01/2026.**

Working Period : **120 (One hundred twenty) Days**

Nature of Work : **Goods**


Actual Date of Starting : **15/01/2026**

Date of Completion : **25/02/2026**


Completion Period : **Within Schedule Time**

Description of executed works: **As per contract agreement the works has been executed.**


This work is completed as per specification & direction of Engineer-in-charge and within schedule time. Work completion report may be accepted.


25.02.2026

Md. Raihan Chowdhury Mamun
Sub-Assistant Engineer
Padma Water Treatment Plant
Dhaka WASA.


25/02/26

Mahmud Riyad
Sub-Divisional Engineer
Padma Water Treatment Plant
Dhaka WASA.


25.02.2026

Gazi Asrib Bin Salam
Executive Engineer
Padma Water Treatment Plant
Dhaka WASA.