



ঢাকা পানি সরবরাহ ও পয়ঃ নিষ্কাশন কর্তৃপক্ষ



Office of the Executive Engineer

Padma Water Treatment Plant

Dhaka WASA

Jashaldia, Louhajong, Munshigonj


Mob: +88 01730451702; E-mail: ee.pjwtp2019@gmail.com

শেখ হাসিনার মূলনীতি
গ্রাম শহরের উন্নতি


WORK COMPLETION REPORT

Name of the work	: Construction of R.C.C Demarcation Pillar for indicating PWTP transmission main pipeline location at different points
Name of the Contractor	: M/S. Lion Hati Enterprise
Estimated Amount	: Tk. 9,99,614.401
Tender Amount	: Tk. 9,49,633.681
Work Order No. & Date	: 46.05.0000.000.71.173.23.111.124-256; Date: 17/12/2023
Working Period	: 60 days
Actual Date of Starting	: 17/12/2023
Date of Completion	: 04/02/2024
Completion Period	: Within Schedule Time
Description of executed works	: As per contract agreement the works has been executed.


This work is completed as per specification & direction of Engineer-in-charge and within schedule time.
Work completion report may be accepted.


04.02.2024

Md. Raihan Chowdhury Mamun
Sub-Assistant Engineer
Padma Water Treatment Plant
Dhaka WASA


04.02.2024

Mohammad Sohel Rana
Assistant Engineer
Padma Water Treatment Plant
Dhaka WASA


04.02.2024

Gazi Asrib Bin Salam
Executive Engineer
Padma Water Treatment Plant
Dhaka WASA