



Dhaka Water Supply and Sewerage Authority

Office of the Executive Engineer

Padma Water Treatment Plant

Dhaka WASA

Jashaldia, Louhajong, Munshigonj

Mob: +88 01730451702; E-mail: ee.pjwtp2019@gmail.com

WORK COMPLETION REPORT

Name of the work : Construction of sunshed to prevent water leakage through windows at chemical House building (Lot-2)

Name of the Contractor : R.S. Engineering Works

Estimated Amount : Tk. 4,99,194.452

Tender Amount : Tk. 4,49,374.845

Work Order No. & Date : 46.05.0000.000.07.114.24.64.62-21; Date: 04/11/2024

Working Period : 30 days

Actual Date of Starting : 04/11/2024

Date of Completion : 27/11/2024

Completion Period : Within Schedule Time

Description of executed works : As per contract agreement the works has been executed.

This work is completed as per specification & direction of Engineer-in-charge and within schedule time.
Work completion report may be accepted.


27.11.24


Amit Bishwas

Sub-Assistant Engineer
Padma Water Treatment Plant
Dhaka WASA


27.11.2024

Mohammad Sohel Rana

Assistant Engineer
Padma Water Treatment Plant
Dhaka WASA


27.11.2024

Gazi Asrib Bin Salam

Executive Engineer
Padma Water Treatment Plant
Dhaka WASA