



Dhaka Water Supply and Sewerage Authority

Office of the Executive Engineer

Padma Water Treatment Plant

Dhaka WASA

Jashaldia, Louhajong, Munshigonj

Mob: +88 01730451702; E-mail: ee.pjwtp2019@gmail.com

WORK COMPLETION REPORT

Name of the work : Procurement of sprinklers, PVC thread pipes, pipe fittings and related services in IPS.

Name of the Contractor : NURJAHAN ENTERPRISE.

Estimated Amount : Tk. 24,99,970.00

Tender Amount : Tk. 20,25,554.430

Work Order No. & Date : 46.05.0000.000.000.07.0083.25.21.25-100; Date: 06/10/2025

Working Period : 90 days


Actual Date of Starting : 06/10/2025

Date of Completion : 23/11/2025

Completion Period : Within Schedule Time

Description of executed works : As per contract agreement the works has been executed.


This work is completed as per specification & direction of Engineer-in-charge and within schedule time. Work completion report may be accepted.


23.11.25

Amit Bishwas
Sub-Assistant Engineer
Padma Water Treatment Plant
Dhaka WASA


23.11.25

Md. Forhad Hossain
Assistant Engineer
Padma Water Treatment Plant
Dhaka WASA


23.11.25

Gazi Asrib Bin Salam
Executive Engineer
Padma Water Treatment Plant
Dhaka WASA