

Work Completion Report

Name of the Work: Repair & maintenance of 2 set Vacuum fan motor of Clarifier C of SWTP-2, DWASA.

Name of the Contractor: M/S. Raihan Construction.

Estimated Amount: 4,99,600/-

Contract Amount: 4,74,620/-

Work order No. & Date: 46.113.635.00.00.2025-26.085.338, Date: 27/10/2025

Working Period: 60 Days


Actual Starting Date: 06-11-2025

Work Completion Date: 29-12-2025

Description of Executed Work:

SI No.	Description of Work	Qty.
1	Dismantling of fan and inspection of blades, housing & shaft	2 Job
2	Cleaning of fan blades and housing with appropriate chemical	2 Job
3	Dynamic balancing check of fan rotor	2 Job
4	Lubrication of fan shaft bearing (grease SKF LGMT-3 or equivalent)	2 Job
5	Dismantling and internal inspection of 11 kW motor, Cleaning of motor windings (dry air blowing & vacuuming)	2 Job
6	Bearing condition check (sound & vibration check), Re-greasing of motor bearings (2310EK-C3)	2 pair
7	Insulation resistance (IR) testing using megger, Shaft alignment check & coupling condition inspection	2 Job
8	Replacement of coupling rubber elements/bush	2 set
9	Replacement of shaft sleeve H2310	2 Nos
10	Replacement of locating ring FRB 4/110	2 Nos
11	Reassembly of fan-motor set with proper alignment	2 Nos
12	Temporary scaffolding, tools, rigging/lifting as required, Cleaning of work area and disposal of waste materials	2 Job

This work is completed as per specification & direction of Engineer in charge and within schedule time. Work completion report could be accepted.


29.12.25
এইচ এম নূর হক অপু
সিএমএমএস কো-অর্ডিনেটর
সাপাশো ফেজ-২ (ওএডএম) বিভাগ
ঢাকা ওয়াশা।


29/12/25
মোঃ রাকিব হোসেন প্রধান
সহকারী প্রকৌশলী
সাপাশো ফেজ-২ (ওএডএম) বিভাগ
ঢাকা ওয়াশা

Accepted

29/12/25
সুজন বসু
নির্বাহী প্রকৌশলী
সাপাশো ফেজ-২ (ওএডএম) বিভাগ
ঢাকা ওয়াশা