

## Work Completion Report

Name of the Work: Repair, maintenance & servicing of different type air conditioner of substation room & TW MCC room of SWTP-2, DWASA.

Name of the Contractor: M/S. N. ISLAM & CO.

Estimated Amount: 4,97,490/-

Contract Amount: 4,72,615.500/-

Work order No. & Date: 46.113.635.00.00.2025-26.093.357, Date: 27/10/2025

Working Period: 60 Days

Actual Starting Date: 06-11-2025


Work Completion Date: 28-12-2025


### Description of Executed Work:

| SI No. | Description of Work                                                                                                                                                                                                                                                          | Qty.   |
|--------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------|
| 1      | Servicing of split type Air conditioner, replacing the existing damaged stainer, dismantling the indoor & outdoor unit, maintenance of fan bearing, sensor, contact relay, copper tube & insulation system & reinstallation.<br>Split type AC 5 Ton (60000 BTU/Hr)           | 08 Nos |
| 2      | Servicing of split type Air conditioner, replacing the existing damaged stainer, dismantling the indoor & outdoor unit, maintenance of fan bearing, sensor, contact relay, copper tube & insulation system & reinstallation.<br>Split type AC 1.5/2 Ton (18000/24000 BTU/Hr) | 08 Nos |
| 3      | After repair of leakage refrigerent 22/410/470 gas filling & replacing the compressor oil of split type Air conditioner. 4.5 Ton (54000 BTU/Hr)                                                                                                                              | 10 Nos |
| 4      | After repair of leakage refrigerent 22/410/470 gas filling & replacing the compressor oil of split type Air conditioner. 1.5/2 Ton (18000/24000 BTU/Hr)                                                                                                                      | 10 Nos |
| 5      | Replacement of damaged compressor by new compressor of 60000 BTU/Hr with over load all other safety control suitable for 415 v, 50 hz approved by engineer in charge                                                                                                         | 03 Nos |

This work is completed as per specification & direction of Engineer in charge and within schedule time. Work completion report could be accepted.

  
28/12/25  
এইচ এম নূর হক অপু  
সিএমএমএস কো-অর্ডিনেটর  
সাপাশো ফেজ-২ (ওএভএম) বিভাগ  
ঢাকা ওয়াসা।

  
26/12/25  
মোঃ রাব্বি হোসেন প্রবান  
সহকারী প্রকৌশলী  
সাপাশো ফেজ-২ (ওএভএম) বিভাগ  
ঢাকা ওয়াসা

Accepted  
  
28/12/25  
সুজন চন্দ্র বর্মণ  
নির্বাহী প্রকৌশলী  
সাপাশো ফেজ-২ (ওএভএম) বিভাগ  
ঢাকা ওয়াসা