

Work Completion Report

Name of the Work: Rust cleaning & painting of 7 nos. Treated water inlet outlet pipe, common header pipe, pump motor outer surface & butterfly valve.

Name of the Contractor: Nafsi Trade Corporation.

Estimated Amount: 4,93,270/-

Contract Amount: 4,93,270/-

Work order No. & Date: 46.113.635.00.00.2025-26.209.646, Date: 08/01/2026

Working Period: 20 Days


Actual Starting Date: 08-01-2026

Work Completion Date: 25-01-2026

Description of Executed Work:

SI No.	Description of Work	Qty.
1	Epoxy enamel priming & painting including base, curing & thinner of nos. Treated water inlet outlet pipe, common header pipe, pump motor outer surface, butterfly valve & network pipe line of approve quality and color delivered from authorized local agent of the manufacturer in a sealed container, surface preparation including cleaning, drying, making free from dirt, grease, wax, removing chalked & scaled materisl, fungus (if required must be treated with fungicidal solution) flaking paints, washing the surface with soap water/caustic soda, mending good the surface defects, smoothing the surface by putty, sand papering the surface upto desired finishing, elapsing specified time for drying and recoating with necessary scaffolding all complete and accepted by engineer in charge.	1070 sqm

This work is completed as per specification & direction of Engineer in charge and within schedule time. Work completion report could be accepted.


25.01.26
এইচ এম নূর হক অপু
সিএমএমএস কো-অর্ডিনেটর
সাপাশো ফেজ-২ (ওএন্ডএম) বিভাগ
ঢাকা ওয়াশা।


25.01.26
মোঃ রাকিব হোসেন প্রধান
সহকারী প্রকৌশলী
সাপাশো ফেজ-২ (ওএন্ডএম) বিভাগ
ঢাকা ওয়াশা


24/1/26
সুজন চন্দ্র বর্মণ
নির্বাহী প্রকৌশলী
সাপাশো ফেজ-২ (ওএন্ডএম) বিভাগ
ঢাকা ওয়াশা