

4	Civil work	Pre-Approved rate	h) 160 mm dia SV Pinium	Each	12.000	2000.001	Two Thousand point Zero Zero One	24000.012	Twenty-Four Thousand point Zero One Two	I have seen
4	Civil work	Pre-Approved rate	i) 110 mm dia SV Pinium	Each	10.000	1500.001	One Thousand Five Hundred point Zero Zero One	15000.010	Fifteen Thousand point Zero One	I have seen
4	Civil work	Pre-Approved rate	j) 75 mm dia SV spindle	Each	8.000	1200.001	One Thousand Two Hundred point Zero Zero One	9600.008	Nine Thousand Six Hundred point Zero Zero Eight	I have seen
4	Civil work	Pre-Approved rate	k) Nut volt	Each	135.000	80.001	Eighty point Zero Zero One	10800.135	Ten Thousand Eight Hundred point One Three Five	I have seen
4	Civil work	Pre-Approved rate	l) Gascate	Each	135.000	90.001	Ninety point Zero Zero One	12150.135	Twelve Thousand One Hundred and Fifty point One Three Five	I have seen
4	Civil work	Pre-Approved rate	m) SV Body work	Each	15.000	2000.001	Two Thousand point Zero Zero One	30000.015	Thirty Thousand point Zero One Five	I have seen
5	Civil work	7.2.1	RCC WORKS: 1:2:4 (measured on gross concrete section) (f'c = 22 MPa, minimum f'cr = 27 MPa in nominal mix 1:2:4), with stone chips) Individual & combined footing, pile cap, raft/mat, floor slab and foundation beam up to plinth level	Cum	1.420	13504.001	Thirteen Thousand Five Hundred and Four point Zero Zero One	19175.681	Nineteen Thousand One Hundred and Seventy-Five point Six Eight One	I have seen
6	Civil work	8.1.2	Grade 400 (RB 400 /RB 400W: complying BDS ISO 6935-2:2006) ribbed or deformed bar produced and marked according to Bangladesh standard, with minimum yield strength, fy (ReH)= 400 MPa but fy not exceeding 450 MPa and whatever is the yield strength within allowable limit as per BNBC/ ACI 318, the ratio of ultimate tensile strength fu to yield strength fy, shall be at least 1.25 and minimum elongation after fracture and minimum total elongation at maximum force is 16% and 8% respectively : up to ground floor.	Kg	167.200	100.001	One Hundred point Zero Zero One	16720.167	Sixteen Thousand Seven Hundred and Twenty point One Six Seven	I have seen
7	Civil work	2.10.2	Sand filling in foundation trenches and plinth with sand having F.M. 0.5 to 0.8 in 150 mm layers including leveling, watering and compaction to achieve minimum dry density of 95% with optimum moisture content (Modified proctor test) by ramming each layer up to finished level as per design supplied by the design office only, all complete and accepted by the Engineer-in-charge.	Cum	2.720	1167.001	One Thousand One Hundred and Sixty-Seven point Zero Zero One	3174.243	Three Thousand One Hundred and Seventy-Four point Two Four Three	I have seen
8	Civil work	18	Hire Charge of de-watering pump. Bailing out of all from pipe line trench with supply of De- watering pump required size including supplying of fuel, lubricants and all other required accessories & manpower to keep the trench in a dry condition at all times etc. all complete as per direction of the E/C.	p/day	17.000	1862.001	One Thousand Eight Hundred and Sixty-Two point Zero Zero One	31654.017	Thirty-One Thousand Six Hundred and Fifty-Four point Zero One Seven	I have seen
Grand Total:								475514.030	Four Lakh Seventy-Five Thousand Five Hundred and Fourteen point Zero Three	

This Priced Bill of Quantities (BOQ) is Electronically Signed by Mr. Md. Khan on behalf of M/S. MAHI & CO

M/S. MANDA ENTERPRISE										
Priced Bill of Quantities (BOQ)										
Unit Rate Basis										
Estimate by the Procuring Entity										
Item No.	Group	Item Code (If any)	Description of Items of Works (specifications preferably built-in)	Unit	Quantity	Unit rates or prices (in figures) (BDT)	Unit rates or prices (in words) (BDT)	Amount (in figure) (BDT)	Amount (in words) (BDT)	I have seen
1	Civil work	26.44.1	Supplying of 100 mm dia with wall thickness 2.7 mm - 3.4 mm uPVC pipe for waste including fitting, fixing etc. all complete approved and accepted by the Engineer- in- charge.150 mm dia with wall thickness 4.5 mm - 6.6 mm uPVC pipe	RM	45.720	1416.001	One Thousand Four Hundred and Sixteen point Zero Zero One	64739.566	Sixty-Four Thousand Seven Hundred and Thirty-Nine point Five Six Six	I have seen

2	Civil work	2.18	Earthwork in excavation of tank of any dimension in all kinds of soil including cutting up to required depth including bailing out water and throwing on the embankment, breaking clods, ramming and leveling, dressing in 225 mm layer with maintaining the side slopes and level of both tank and the embankment as per design and accepted by the Engineer-in-charge.	Cum	11.330	259.001	Two Hundred and Fifty-Nine point Zero Zero One	259.481	Two Thousand Nine Hundred and Thirty-Four point Four Eight One	I have seen
3	Civil work	2.14	Cleaning and disposing of excavated earth from the construction site by truck or by any other means to a place within 30 km radius of the city or town area including loading & unloading at both ends, leveling and dressing the carried earth etc. complete and accepted by the Engineer-in-charge.	Cum	11.330	756.001	Seven Hundred and Fifty-Six point Zero Zero One	855.481	Eight Thousand Five Hundred and Sixty-Five point Four Nine One	I have seen
4	Civil work	Pre-Approved rate	Repair and Maintenance & Construction work of various diameter sluice valve. Sluice valve spindle, pinium, gate, nut volt open from the s/v chamber and repair/ reconstruction from workshop. Then fitting and fixing with S/V and replace into the chamber. Materials cost labour charge caring charge all included in unit rate. All completed as per direction by the engineer. a) 300 mm dia SV spindle	Each	4.000	5000.001	Five Thousand point Zero Zero One	20000.004	Twenty Thousand point Zero Zero Four	I have seen
4	Civil work	Pre-Approved rate	b) 200 mm dia SV spindle	Each	15.000	4000.001	Four Thousand point Zero Zero One	60000.015	Sixty Thousand point Zero One Five	I have seen
4	Civil work	Pre-Approved rate	c) 160 mm dia SV spindle	Each	12.000	3500.001	Three Thousand Five Hundred point Zero Zero One	42000.012	Forty-Two Thousand point Zero One Two	I have seen
4	Civil work	Pre-Approved rate	d) 110 mm dia SV spindle	Each	10.000	3000.001	Three Thousand point Zero Zero One	30000.010	Thirty Thousand point Zero One	I have seen
4	Civil work	Pre-Approved rate	e) 75 mm dia SV spindle	Each	8.000	2500.001	Two Thousand Five Hundred point Zero Zero One	20000.008	Twenty Thousand point Zero Zero Eight	I have seen
4	Civil work	Pre-Approved rate	f) 300 mm dia SV Pinium	Each	5.000	3500.001	Three Thousand Five Hundred point Zero Zero One	17500.005	Seventeen Thousand Five Hundred point Zero Zero Five	I have seen
4	Civil work	Pre-Approved rate	g) 200 mm dia SV Pinium	Each	15.000	2500.001	Two Thousand Five Hundred point Zero Zero One	37500.015	Thirty-Seven Thousand Five Hundred point Zero One Five	I have seen
4	Civil work	Pre-Approved rate	h) 160 mm dia SV Pinium	Each	12.000	2000.001	Two Thousand point Zero Zero One	24000.012	Twenty-Four Thousand point Zero One Two	I have seen
4	Civil work	Pre-Approved rate	i) 110 mm dia SV Pinium	Each	10.000	1500.001	One Thousand Five Hundred point Zero Zero One	15000.010	Fifteen Thousand point Zero One	I have seen
4	Civil work	Pre-Approved rate	j) 75 mm dia SV spindle	Each	8.000	1200.001	One Thousand Two Hundred point Zero Zero One	9600.008	Nine Thousand Six Hundred point Zero Zero Eight	I have seen
4	Civil work	Pre-Approved rate	k) Nut volt	Each	135.000	80.001	Eighty point Zero Zero One	10800.135	Ten Thousand Eight Hundred point One Three Five	I have seen
4	Civil work	Pre-Approved rate	l) Gascate	Each	135.000	90.001	Ninety point Zero Zero One	12150.135	Twelve Thousand One Hundred and Fifty point One Three Five	I have seen
4	Civil work	Pre-Approved rate	m) SV Body work	Each	15.000	2000.001	Two Thousand point Zero Zero One	30000.015	Thirty Thousand point Zero One Five	I have seen
5	Civil work	7.2.1	RCC WORKS: 1:2:4 (measured on gross concrete section) (f'c = 22 MPa, minimum f'cr = 27 MPa in nominal mix 1:2:4), with stone chips) Individual & combined footing, pile cap, raft/mat, floor slab and foundation beam up to plinth level	Cum	1.420	13504.001	Thirteen Thousand Five Hundred and Four point Zero Zero One	19175.681	Nineteen Thousand One Hundred and Seventy-Five point Six Eight One	I have seen
6	Civil work	8.1.2	Grade 400 (RB 400 /RB 400W: complying BDS ISO 6935-2:2006) ribbed or deformed bar produced and marked according to Bangladesh standard, with minimum yield strength, fy (ReH)= 400 MPa but fy not exceeding 450 MPa and whatever is the yield strength within allowable limit as per BNBC/ ACI 318, the ratio of ultimate tensile strength fu to yield strength fy, shall	Kg	167.200	100.001	One Hundred point Zero Zero One	16720.167	Sixteen Thousand Seven Hundred and Twenty point One Six Seven	I have seen

			be at least 1.25 and minimum elongation after fracture and minimum total elongation at maximum force is 16% and 8% respectively : up to ground floor.							
7	Civil work	2.10.2	Sand filling in foundation trenches and plinth with sand having F.M. 0.5 to 0.8 in 150 mm layers including leveling, watering and compaction to achieve minimum dry density of 95% with optimum moisture content (Modified proctor test) by ramming each layer up to finished level as per design supplied by the design office only, all complete and accepted by the Engineer-in-charge.	Cum	2.720	1167.001	One Thousand One Hundred and Sixty-Seven point Zero Zero One	3174.243	Three Thousand One Hundred and Seventy-Four point Two Four Three	I have seen
8	Civil work	18	Hire Charge of de-watering pump. Bailing out of all from pipe line trench with supply of De- watering pump required size including supplying of fuel, lubricants and all other required accessories & manpower to keep the trench in a dry condition at all times etc. all complete as per direction of the E/C.	p/day	17.000	1862.001	One Thousand Eight Hundred and Sixty-Two point Zero Zero One	31654.017	Thirty-One Thousand Six Hundred and Fifty-Four point Zero One Seven	I have seen
							Grand Total:	475514.030	Four Lakh Seventy-Five Thousand Five Hundred and Fourteen point Zero Three	

This Priced Bill of Quantities (BOQ) is Electronically Signed by Mr. MD. ALAM on behalf of M/S. MANDA ENTERPRISE

M/S. Milon Traders										
Priced Bill of Quantities (BOQ)										
Unit Rate Basis										
Estimate by the Procuring Entity										
Item No.	Group	Item Code (If any)	Description of Items of Works (specifications preferably built-in)	Unit	Quantity	Unit rates or prices (in figures) (BDT)	Unit rates or prices (in words) (BDT)	Amount (in figure) (BDT)	Amount (in words) (BDT)	I have seen
1	Civil work	26.44.1	Supplying of 100 mm dia with wall thickness 2.7 mm - 3.4 mm uPVC pipe for waste including fitting, fixing etc. all complete approved and accepted by the Engineer- in- charge. 150 mm dia with wall thickness 4.5 mm - 6.6 mm uPVC pipe	RM	45.720	1416.001	One Thousand Four Hundred and Sixteen point Zero Zero One	64739.566	Sixty-Four Thousand Seven Hundred and Thirty-Nine point Five Six Six	I have seen
2	Civil work	2.18	Earthwork in excavation of tank of any dimension in all kinds of soil including cutting up to required depth including bailing out water and throwing on the embankment, breaking clods, ramming and leveling, dressing in 225 mm layer with maintaining the side slopes and level of both tank and the embankment as per design and accepted by the Engineer-in-charge.	Cum	11.330	259.001	Two Hundred and Fifty-Nine point Zero Zero One	2934.481	Two Thousand Nine Hundred and Thirty-Four point Four Eight One	I have seen
3	Civil work	2.14	Cleaning and disposing of excavated earth from the construction site by truck or by any other means to a place within 30 km radius of the city or town area including loading & unloading at both ends, leveling and dressing the carried earth etc. complete and accepted by the Engineer-in-charge.	Cum	11.330	756.001	Seven Hundred and Fifty-Six point Zero Zero One	8565.491	Eight Thousand Five Hundred and Sixty-Five point Four Nine One	I have seen
4	Civil work	Pre-Approved rate	Repair and Maintenance & Construction work of various diameter sluice valve. Sluice valve spindle, pinion, gate, nut volt open from the s/v chamber and repair/ reconstruction from workshop. Then fitting and fixing with S/V and replace into the chamber. Materials cost labour charge caring charge all included in unit rate. All completed as per direction by the engineer. a) 300 mm dia SV spindle	Each	4.000	5000.001	Five Thousand point Zero Zero One	20000.004	Twenty Thousand point Zero Zero Four	I have seen
4	Civil work	Pre-Approved rate	b) 200 mm dia SV spindle	Each	15.000	4000.001	Four Thousand point Zero Zero One	60000.015	Sixty Thousand point Zero One Five	I have seen
4	Civil work	Pre-Approved rate	c) 160 mm dia SV spindle	Each	12.000	3500.001	Three Thousand Five Hundred point Zero Zero One	42000.012	Forty-Two Thousand point Zero One Two	I have seen
4	Civil work	Pre-Approved rate	d) 110 mm dia SV spindle	Each	10.000	3000.001	Three Thousand point Zero Zero One	30000.010	Thirty Thousand point Zero One	I have seen
4	Civil work	Pre-Approved rate	e) 75 mm dia SV spindle	Each	8.000	2500.001	Two Thousand Five Hundred point Zero Zero One	20000.008	Twenty Thousand point Zero Zero Eight	I have seen