

Work Completion Report

Name of the Work : Supply of 800 Metric Ton Aluminum Sulphate and Related services for Water Treatment of SWTP-2.
Name of the Contractor : L.B Chemical Industries.
Tender ID : 1207381
Estimated Amount (BDT) : 4,40,80,000.00
Contract Amount (BDT) : 4,00,94,400.00
Work order No. & Date : 46.113.635.00.00.2025-26.204.705, Date: 22/02/2026
Work order time : 180 Days
Starting Date : 22/02/2026
Work Completion Date : 06/07/2026

Description of Executed Work:

Item No	Description of Item	Quantity (1 st Lot)
1.	Aluminium Sulphate $Al_2(SO_4)_3 \cdot (14-18) H_2O$, Non Combustible, Non-Hazardous, commercial filter Alum as per international water grade standard 1. Aluminium content as Al_2O_3 , % (w/w) Minimum 17% Min 2. Water soluble Iron compound as Fe: 0.5% Max 3. Iron as Fe_2O_3 : 0.5% Maximum 4. Insoluble Matter: 0.5% Maximum 5. Size of Aluminum Sulphate (Lump size): Not more than 2" (Two inch) 6. P^H of 5% solution Minimum : 2.8 7. Color: Dry, Milky white solid in lump form. 8. Lead (Pb) as PPM, Maximum :30 9. Packaging: 50.00 Kg net weight new polypropylene bag mentioning: (1) Name, Address of the Manufacturer/ Supplier. (2) Date of Manufacturing & expire. (3) Final Destination/ Delivery Point. (4) Net weight & Batch No. (5) Brief description of the content. 10. During the production time, supplier must arrange a factory visit for Dhaka WASA representatives. 11. Manufacturer or Supplier should provide a laboratory test report of their own for every Batch/Lot	400 Metric Ton

This work has been completed as per specification & direction of Engineer in charge and within schedule time. Work completion report may be accepted.

Ali
05/07/2025
সৈয়দ আব্দুল আলী
এক্সিকিউটিভ এঞ্জিনিয়ার
সায়দাবাদ পানি শোধনাগার
ফেজ-২ (ও এন্ড এম) বিভাগ
ঢাকা ওয়াসা

Reza
06/07/24
মোঃ রাকিব হোসেন প্রধান
সহকারী প্রকৌশলী
সায়দাবাদ পানি শোধনাগার
ফেজ-২ (ও এন্ড এম) বিভাগ
ঢাকা ওয়াসা

rahman
06/07/2026
মোহাম্মদ মাহবুবুর রহমান
নির্বাহী প্রকৌশলী
সায়দাবাদ পানি শোধনাগার
ফেজ-২ (ও এন্ড এম) বিভাগ
ঢাকা ওয়াসা