

ঢাকা পানি সরবরাহ ও পয়ঃ নিষ্কাশন কর্তৃপক্ষ

নির্বাহী প্রকৌশলীর কার্যালয়

মডস জোন-৭, ঢাকা ওয়াসা।

১০৭/১/এ/১/এ, উত্তর যাত্রাবাড়ী

যাত্রাবাড়ি আইডিয়াল স্কুল এন্ড কলেজ সংলগ্ন, যাত্রাবাড়ী, ঢাকা।

ফোন নম্বর - ৭৫৪৭৯২৯।

## Work Completion Report

**Name of Work:** Removing of contamination water at Nama Shyampur, Jurain wasa road, comissionar road, Saban factory road, Khandakar Road under MODS Zone-7 area, Dhaka WASA কাজ।

Name of Contractor : **M/S Ety International**।

Contract Amount : 3,96,407.083/- (Taka Three Lac Ninety six Thousand Four Hundred Seven Point zero eight three taka) only.

Contract reference : 46.05.0000.412.90.026.23,C-01, Date-18/07/2023.

Work order reference : 46.05.0000.412.90.026.23-34, Date-18/07/2023.

Working Period : 30 (Thirty) Days.

Actual Date of Starting : 18/07/2023.


Date Of Work Completion : 03/08/2023.

Description of Completed Work: As per contract agreement the works has been executed.

This work is completed as per specification direction of EIC and within schedule time; Work completion report may be accepted.

  
06.08.23

Sub-Assistant Engineer  
MODS Zone-7,  
Dhaka WASA.



Md. Ashraf Uddin  
Assistant Engineer  
MODS Zone-7,Dhaka WASA.

  
06/08/23

Md. Shah Alam  
Executive Engineer  
MODS Zone-7,Dhaka WASA