




Work Completion Report

1. Name of the work : Reconstruction of column pipe welding shed RCC floor and related services under F.M.D-2 DWASA.
2. Name of the Contractor : M/S. Asha Traders.
3. Estimated Amount : 4,98,588.688/-
4. Tender Amount : 4,73,659.254/-
5. Work order no & Date : 46.05.0000.424.37.084.2023.13.24.24 Date: 07/09/2023
6. Working Period : 30 Days
7. Actual Date Starting : 07/09/2023
8. Date of Completion : 18/09/2023
9. Completion Period : Within the work order.
10. Description of executed works : As per schedule.

This work is completed as per specification, direction of Engineer in Charge and within schedule time as per work under – Contract Agreement. Work completion report may be accepted.


(Md. Anisul Islam)
Sub-Assistant Engineer
F M Division-2
Dhaka WASA


(Riad Ahmed)
Assistant Engineer
F M Division-2
Dhaka WASA

Accepted

(Sujon Chandra Barman)
Executive Engineer
F M Division-2
Dhaka WASA



M/S. ASHA TRADERS

1st Class (Combined) Govt. Contractor PWD, LGED, Electrical, Mechanical and Civil (WASA)

Ref:

Date: ২০.০৭.২০২৩

বরাবর,
নির্বাহী প্রকৌশলী
এফ এম বিভাগ-২, ঢাকা ওয়াসা।



AE/MAE
২০/০৭/২৩

বিষয়ঃ Reconstruction of column pipe welding shed RCC floor and related services under F.M.D-2 DWASA কাজ শেষে ১ম ও চূড়ান্ত বিলের জন্য আবেদন।

সূত্রঃ কার্যাদেশ নং-৪৬.০৫.০০০০.৪২৪.৩৭.০৮৪.২০২৩.১৩.২৪.২৪ তাং-০৭/০৯/২০২৩ ইং।

উপরোক্ত বিষয় ও সূত্রের প্রেক্ষিতে জানানো যাইতেছে যে, Reconstruction of column pipe welding shed RCC floor and related services under F.M.D-2 DWASA কাজটি গত ১৮/০৯/২০২৩ইং তারিখের মধ্যে সুষ্ঠুভাবে সম্পাদন করিয়াছি।

এমতাবস্থায় আলোচ্য কাজের ১ম ও চূড়ান্ত বিল প্রদানের প্রয়োজনীয় ব্যবস্থা গ্রহণের জন্য আপনার সদয় মর্জি হয়।

M/s Asha Traders
Proprietor