



Bill Process cont



BOQ Information



Measurement Book



Contract Information



ঢাকা পানি সরবরাহ ও পয়ঃ নিষ্কাশন কর্তৃপক্ষ নির্বাহী প্রকৌশলী কার্যালয়

মডস জোন-৭

FIRST AND FINAL

Measurement Book

Removing of contamination water at Nurpur khalpar,

কাজের ধরণ : Patyerbagh khalpar, Vuighor khalpar, Taninkunjo canalpar and
Adjacent area under MODS Zone-7 area, Dhaka WASA .

সরবরাহকারী প্রতিষ্ঠানের নাম : M/S. Ashik Enterprise

কার্যাদেশ নং : 46.05.0000.412.90.031.23.67 তারিখ: 30/07/2023

চুক্তি নং : 46.05.0000.412.90.031.23-C06 তারিখ: 30/07/2023

বিবরণ,

#	Item	Unit	Qty	Rate (TK)	Bill Amount (TK)
1	uPVC Pipe (PN -10) (ISO 4422-2 (1996)-110mm dia	m	8	511.001	4,088.008
2	uPVC Pipe (PN -10) (ISO 4422-2 (1996)-160mm dia	m	13	1,013.001	13,169.013
3	uPVC Pipe (PN -10) (ISO 4422-2 (1996)-225mm dia	m	15	1,939.001	29,085.015
4	PVC bend 45° (PN-10) ISO 4422-110 mm dia	Each	1	896.001	896.001
5	PVC bend 45° (PN-10) ISO 4422 -160mm dia	Each	3	2,056.001	6,168.003
6	PVC bend 45° (PN-10) ISO 4422- 225 mm dia	Each	2	4,773.001	9,546.002
7	PVC bend 90° (PN-10) ISO 4422 -110 mm dia	Each	1	896.001	896.001
8	PVC bend 90° (PN-10) ISO 4422 -160mm dia	Each	2	2,114.001	4,228.002
9	PVC bend 90° (PN-10) ISO 4422 -225- mm dia	Each	2	4,888.001	9,776.002
10	160X110X160mm Tee	Each	2	2,460.001	4,920.002
11	160X160X160mm Tee	Each	3	3,089.001	9,267.003
12	225X160X225mm Tee	Each	2	3,901.001	7,802.002
13	225X225X225mm Tee	Each	2	5,345.001	10,690.002
14	100 mm dia Dresser Coupling in/c nut-bolts	Each	4	951.001	3,804.004
15	150 mm dia Dresser Coupling in/c nut-bolts	Each	12	1,411.001	16,932.012
16	225 mm dia Dresser Coupling in/c nut-bolts	Each	14	1,668.001	23,352.014
17	A)Extra-over item 1 for the supply depositing and compaction of fine sand back filling (FM 0.8) at all required depth in accordance with the technical specification and direction of Engineering in charge, and standard detail drawings for all water pipe line diameters. .	Cum	52.66	578.001	30,437.533
18	B)Back filling by excavated granular soil including depositing and compaction at all required depth in accordance with the technical specification by excavated soil for kutcha road surface	Cum	104.4	154.001	16,077.704
19	Extra over item 1 for completing temporary reinstatement of rigid and flexible paved road by compacted sand (FM 1.2) of 75 mm thick and one layer brick soling by full burned 1st class bricks of appropriate size (excavated bricks of proper sizes and quality is allowed to use) of the existing surfaced road in accordance with the technical specification and direction of Engineering in charge, and standard detail drawing for all water pipeline of any diameters for the type	Sqm	12	74.001	888.012


	of road Surface given below- Asphalt/concrete road surface				
20	Extra-over item 1 for the excavation and removal of soft soil (on written permission of E/C) from the trench bottom beyond allowable depth and back fill of this by supplying, depositing and compaction in 150 mm layer of fine sand (FM 0.8) at all required depth in accordance with the technical specification and direction of Engineering in charge,	Cum	157.06	331.001	51,987.017
21	The excavation of trial holes and the completion of back fill with approved fill materials, all in accordance with the technical specification.	Cum	55.958	184.001	10,296.328
22	Placing of Mass concrete 1:3:6 for the anchor blocks at all bends, tees end caps and reducers, including the supply of all materials in accordance with technical specification and direction of Engineering in charge and standard drawings. The rate to include for necessary additional excavation; supply of all materials and for the wrapping of all PVC fittings encased in concrete with two layers of heavy duty polythene sheeting.	Cum	4	5,628.001	22,512.004
23	Hiring charge for supply and installation of MS sheets (1800x900x18mm) over the trench / road surface for a smooth traffic movement during the execution of works in accordance with Technical Specification and direction of Engineering in charge.	Sqm	12	445.001	5,340.012
24	Bailing out of all water from pipe line trench with supply of de-watering pump required size including supplying of fuel lubricants and all other required accessories & manpower to keep the trench in a dry condition at all times etc. all completed as per direction of the E/C.	p/d	20	2,141.001	42,820.020
25	Shore protection work during excavation in foundation trenches to protect loss due to damage of property by Palisading beyond 1.5 m depth accepted by the Engineer-in-charge.. [the rate is including cost of vertical post]	Sqm	43.2	877.001	37,886.443
26	Dismantling of R.C.C. in roof slab/RCC Road and removal of debris to a safe distance.	Cum	3.2	2,790.001	8,928.003
27	3/4 inch Bond Plug/End Cap	Each	168	20.001	3,360.168
28	1 inch Bond Plug/End Cap	Each	85	25.001	2,125.085
29	8 inch Clamp	Each	2	500.001	1,000.002
30	6 inch Clamp	Each	7	350.001	2,450.007
Total :					3,90,727.424
Deduction 0% Less :					0.000
Grand Total :					3,90,727.424
Grand Total (Round) :					3,90,727.000

In Words: Three Lakhs Ninety Thousand Seven Hundred Twenty-Seven Taka Only.

This is to certify that the contractor has no demand in cash or kind against this work except this final bill. No excess payment is being made to the contractor on payment of this bill. No further payment will be made to the contractor. The work has been completed within the stipulated time and as per specifications.



23-08-2023 11:11:51
AM
MD. Ashraf Uddin
Assistant Engineer
MODS Zone-7,
Dhaka Wasa



23-08-2023 10:48:31
AM
Md. Lemon Mia
Executive Engineer
MODS Zone-7,
Dhaka Wasa

Bill calculation is not completed yet!

[⏪ Back](#)

Developed by Coder de Dhaka Ltd.

