

M/S Lam enterprise

Bill of Quantities

Item No. 1	Group 2	Item Code (if any) 3	Description of Items of Works 4	Measurement Unit 5	Quantity 6	Unit Price In figures (BDT) 7	Unit Price In words (BDT) 8	Total Price in figures (BDT) 9	Total Price In words (BDT) 10
1	-	-	Dismantling of R.C.C. beam, lintel, column, drop wall, sun shade from any height and removal of debris to a safe distance.	P/Cum	5.980	3908.360	Three Thousand Nine Hundred And Eight Point Three Six	23371.992	Twenty-Three Thousand Three Hundred And Seventy-One Point Nine Nine Two
2	-	-	Damp proof course (DPC) (1:1.5:3) of cement concrete with cement, sand and stone chips including breaking of chips, screening, centering, shuttering, casting, curing and finishing with a coat of bitumen including the supply of water, electricity, costs of tools & plants and other charges etc. all complete and accepted by Engineer-in-charge. (Cement: CEM-II/B-M) 150 mm thick damp proof course (1:1.5:3) with cement, Sylhet sand (F.M. 2.2), stone chips and water-proofing admixture/agent approved by Engineer-in-charge.	P/Cum	11.970	16451.330	Sixteen Thousand Four Hundred And Fifty-One Point Three Three	196922.420	One Lakh Ninety-Six Thousand Nine Hundred And Twenty-Two Point Four Two
3	-	-	.Sand filling in foundation trenches and plinth with sand having minimum F.M. 0.5 in 150 mm layers including leveling, watering and compaction to achieve minimum dry density of 95% with optimum moisture content (Modified proctor test) by ramming each layer up to finished level as per design supplied by the design office only, all complete and accepted by the Engineer-in-charge.	P/Cum	9.690	1161.165	One Thousand One Hundred And Sixty-One Point One Six Five	11251.688	Eleven Thousand Two Hundred And Fifty-One Point Six Eight Eight

4	-	-	White washing by three coats, lime mixture prepared at least 12 hours before use, slacking stone lime, supplying of gums, blue, stirring thoroughly, removing the floating materials from the mixer, surface cleaning to free from all foreign materials before application of each coat, applying one vertical and one horizontal wash for each coat and successive coat is to be applied after drying up of previous coat including hair brass, providing necessary scaffolding and cleaning plinth, floors, doors, windows, portions and ventilators by washing, rubbing, oiling if necessary after white wash for all floors including cost of water, electricity and other charges etc. complete in all respect in all floors and accepted by the Engineer-in-charge.	P/sqm	168.800	24.875	Twenty-Four Point Eight Seven Five	4198.900	Four Thousand One Hundred And Ninety-Eight Point Nine
5	-	-	Exterior premium acrylic emulsion paint of approved best quality and color with high performance against dirt picking tendency and efflorescence resistance properties along with water resisting properties and resistance properties against fungi, fading and flaking from authorized local agent of the manufacturer in a sealed container; applying to exterior surface with surface preparation including cleaning drying, making free from dirt, grease, wax, removing all chalked and scaled materials, fungus, mending good the surface defects using sand paper and necessary scaffolding; applying necessary exterior sealer of specified brand on prepared surface; then applying necessary exterior putty of specified brand for levelling, spot filling, crack filling and	P/sqm	168.800	296.510	Two Hundred And Ninety-Six Point Five One	50050.888	Fifty Thousand And Fifty Point Eight Eight Eight

			cutting by sand paper/zero water paper; finally applying 2 coats of exterior emulsion paint spreading by brush/roller/spray & necessary scaffolding etc. up to desired finishing, elapsing specified time for drying or recoating; all complete in all floors and accepted by the Engineer-in-charge						
6	-	-	Site cleaning work for removing all debris from the site with contractor own all complete as per Direction of the Engineer in Charge.	P/No	2.000	4975.000	Four Thousand Nine Hundred And Seventy-Five	9950.000	Nine Thousand Nine Hundred And Fifty
							Grand Total:	295745.888	Two Lakh Ninety-Five Thousand Seven Hundred And Forty-Five Point Eight Eight Eight

This Bill of Quantities is Electronically Signed by Mr. Masud Mamun on behalf of M/S Lam enterprise