


ঢাকা পানি সরবরাহ ও পয়ঃ নিষ্কাশন কর্তৃপক্ষ
নির্বাহী প্রকৌশলীর কার্যালয়
সাভার-কেরানীগঞ্জ ওয়েলফিল্ড প্লান্ট,
ঢাকা ওয়াসা।


কার্য সমাপ্তির প্রতিবেদন

কাজের নাম	ঃ Leakage repair and replacement of various diameter HDPE pipeline, fittings, and reconnection of existing house connection line under SKWP.
কার্যাদেশ নং	ঃ ৪৬.১১৩.৬২৬.০০.০০.০৭৪.২০২৫-২৬/WO-০২; তারিখঃ ২৪/০৮/২০২৫ ইং।
ঠিকাদারের নাম	ঃ মেসার্স এ.বি. এন্টারপ্রাইজ।
কাজ শুরুর তারিখ	ঃ ২৫/০৮/২০২৫ ইং।
কাজ সমাপ্তির তারিখ	ঃ ২৮/০৮/২০২৫ ইং।
কার্যস্থান	ঃ সাভার-কেরানীগঞ্জ ওয়েলফিল্ড প্লান্ট এলাকা।
যৌথ পরিদর্শনের তারিখ	ঃ ২৮/০৮/২০২৫ ইং।


নির্ধারিত পরিদর্শন তারিখে যৌথভাবে বিভিন্ন লিকেজ রিপেয়ারকৃত সাইটগুলো পরিদর্শন করা হল। মেরামত কাজগুলো যথাযথ ভাবে সম্পন্ন করা হয়েছে। কাজটি ঠিকাদার নির্দিষ্ট সময়ের ভিতরে সম্পন্ন করেছেন। বাহ্যিক পরিদর্শনে কাজটির বর্তমান অবস্থা ভাল এবং সন্তোষজনক পাওয়া দিয়েছে।


২৪.০৮/২০২৫

মোঃ আবুল কালাম আজাদ
উপ-সহকারী প্রকৌশলী
সাভার-কেরানীগঞ্জ ওয়েলফিল্ড প্লান্ট
ঢাকা ওয়াসা


২৮/০৮/২৫

জাফর ইকবাল চৌধুরী
সহকারী প্রকৌশলী
সাভার-কেরানীগঞ্জ ওয়েলফিল্ড প্লান্ট
ঢাকা ওয়াসা


২৪/০৮/২৫

মোঃ নাজিফ ইমতিয়াজ
নির্বাহী প্রকৌশলী
সাভার-কেরানীগঞ্জ ওয়েলফিল্ড প্লান্ট
ঢাকা ওয়াসা



স্মারক নং: FB/SKWP/25-001

Date: 28/08/2025

Tracking No :202508283184792032

বরাবর,
নির্বাহী প্রকৌশলী
সাভার-কেরানীগঞ্জ ওয়েলফিল্ড প্লান্ট
ঢাকা ওয়াসা।

বিষয়ঃ Leakage repair and replacement of various diameter HDPE pipeline, fittings, and reconnection of existing house connection line under SKWP. কাজের সমাপ্তির FIRST AND FINAL বিল পরিশোধ প্রসঙ্গে।

Contract No : 46.113.626.00.00.074.2025/CA-02

Date : 24/08/2025

Work Order No : 46.113.626.00.00.074.2025-26/WO-02

Date : 24/08/2025

উপর্যুক্ত বিষয় ও সূত্রের প্রেক্ষিতে জানানো যাচ্ছে যে, Leakage repair and replacement of various diameter HDPE pipeline, fittings, and reconnection of existing house connection line under SKWP. কাজটি দায়িত্ব প্রাপ্ত প্রকৌশলীগণের নির্দেশনা অনুযায়ী সুষ্ঠুভাবে গত 28/08/2025 ইং তারিখে 100% সম্পন্ন করেছি।

এমতাবস্থায়, উক্ত কাজের অনুকূলে পেমেন্ট ইনভয়েজ গ্রহণ করতঃ TK 49,237.000/- (Forty-Nine Thousand Two Hundred Thirty-Seven Taka Only) প্রদানের প্রয়োজনীয় ব্যবস্থা গ্রহণের জন্য অনুরোধ করছি।

নিবেদক,

28/08/2025 15:33:33 PM
Abdul Motallab
Proprietor
M/S. F.B Enterprise



M/S. F.B Enterprise
3/D, Kawran Bazar shop-213, Kabyakos super market, Tejgaon, Dhaka-1215
Email: ms.fbenterprise009@gmail.com
Phone No: 01746919009

Bill Application Information

Name of Cost Center:	SKWP
Name of Work:	Leakage repair and replacement of various diameter HDPE pipeline, fittings, and reconnection of existing house connection line under SKWP.
Tender ID :	
Tender Method :	DPM
Name of Firm :	M/S. F.B Enterprise
Contract No :	46.113.626.00.00.074.2025/CA-02
Work Order No :	46.113.626.00.00.074.2025-26/WO-02
Contract Date :	24/08/2025
Work Order Date :	24/08/2025
Work End Date:	31/08/2025
Estimate Completion Date:	28/08/2025
Work Status :	100%
Mode of Bill :	1st Running Bill
Bill Amount :	49,237.000
Cost Center Head Name :	MD. NAFEES IMTIAZ



M/S. F.B Enterprise
3/D, Kawran Bazar shop-213, Kabyakos super market, Tejgaon, Dhaka-1215
Email: ms.fbenterprise009@gmail.com
Phone No: 01746919009

Invoice No : FB/SKWP/25-001


Date: 28/08/2025

Payment Invoice

SL	Description	Quantity	Unit	Rate	Total
1	Construction/laying including procurement, supply and carrying of High-Density Polyethylene (HDPE) water pipelines by Open Cut method in accordance with the technical specification and the standard detailed drawings, of any diameter specified below. The rate includes for excavation in all kinds of soil BFS/HBB/Bituminous road/Cement Concrete/Reinforced Cement Concrete road surface except rock to the full depth of trench required by the specifications, precautions necessary to avoid damage of underground utility services, (if any damage occurs, Contractor shall repair by his own cost) including removing the excavated earth & stacking the same to safe distance without any traffic obstacles, dry condition at all times, including all necessary shoring, boxing, must be protected from any collapse of trench sides, transportation of pipes to site, cleaning, jointing and laying of the water pipes; transport and disposal of surplus excavated material to a suitable location arranged by the contractor. a) 110mm HDPE Pipe (PN10) (ISO 4427-2:2007):	6	RM	1,095.000	6,570.000
2	b) 160 mm HDPE Pipe (PN10) (ISO 4427-2:2007):	4	RM	1,880.000	7,520.000
3	Extra-over item 1 for installation including procurement, supply and carrying of HDPE (PN10, PE 100, SDR 11) fittings in accordance with the technical specification and the standard detailed drawings, of any diameter specified below. The rate includes for transportation of fittings to site, cleaning, jointing and laying of the fittings as per specifications and direction of Engineering in charge. 110 mm 45° Bend - EF	2	Nos	2,595.000	5,190.000
4	110 mm Sleeve/Coupler - EF	4	Nos	2,465.000	9,860.000
5	Bailing out water by 1 cusec diesel operated pump including hire charge of pump, fuel, operator, spares and maintenance etc. all complete and accepted by the Engineer-in-charge.	4	Hrs	677.000	2,708.000
6	procurement, carrying, supplying materials and making of service connection for all depths, diameters, length up to consumers premises. The rate includes cost for excavation, all necessary HDPE service connection pipe, HDPE fittings (saddle clamp, ferrule, straight coupling, valves etc.), appropriate drilling system for making holes in pipes, backfilling with sand (FM 0.8), precautions necessary to avoid damage of underground utility services, (if any damage occurs, Contractor shall repair it by his own cost), plugging, de-watering, cleaning, unplugging. The contractor will keep record of total number service connections provided to the households. All works shall be done as per specifications and the standard detail drawing and direction of the Engineer. Service connections of 25mm diameters from the distribution network composed of HDPE pipes of different diameters.	2	Nos	4,553.000	9,106.000
7	Extra-over item 1 for the procurement, carrying, supply, depositing and compaction of fine sand (FM 0.8) for bedding and surrounding the pipes up to required depth with proper ramming of 150mm layer as per specifications and direction of Engineering in charge and standard detail drawings for all pipelines.	1.25	Cum	708.000	885.000
8	Extra-over item 1 for backfilling by excavated soil including depositing and compaction at all required depth in accordance with the technical specification and direction of Engineering in charge, and standard detail drawings for all	.5	Cum	347.000	173.500

SL	Description	Quantity	Unit	Rate	Total
	water pipe line diameters.				
9	160 mm Sleeve/Coupler - EF	2	Nos	3,612.000	7,224.000
Total					49,237.000
Deduction 0 % Less :					0.000
Grand Total(Actual):					49,236.500
Grand Total(Round):					49,237.000

In Word: Forty-Nine Thousand Two Hundred Thirty-Seven Taka Only.



28/08/2025 15:33:33 PM
Abdul Motallab
Proprietor
M/S. F.B Enterprise



M/S. F.B Enterprise

3/D, Kawran Bazar shop-213, Kabyakos super market, Tejgaon, Dhaka-1215

Email: ms.fbenterprise009@gmail.com

Phone No: 01746919009

Bangladesh Electronic Fund Transfer Network (BEFTN)

Purpose Of Pay	Bank Name	Branch Name	Routing No	Account No	Type	Amount	Receiver Name	Mobile No
	JANATA BANK LTD.	KARWAN BAZAR CORPORATE	135262568	0100014845920	Current (CD) Account		M/S. F.B Enterprise	01746919009

Signature

28/08/2025 15:33:33 PM

Abdul Motallab

Proprietor

M/S. F.B Enterprise