

## যৌথ পরিদর্শন রিপোর্ট


বিষয়ঃ **Cleaning & maintenance of net bamboo fencing of DND aeration zone 1 at DND canal.**  
 সূত্রঃ ০১। চুক্তি নং - **CA-46.113.635.00.00.2025-26.013.019**, তারিখ-২৮/০৯/২০২৫ ইং।  
 ০২। কার্যাদেশ নং- ৪৬.১১৩.৬৩৫.০০.০০.২০২৫-২৬.০১৩.৩৮৪, তারিখ-২৮/০৯/২০২৫ ইং।


ঠিকাদারের নামঃ **M/S Active International**  
 পরিদর্শনের তারিখঃ **১৯/১১/২০২৫ ইং।**


| SL No. | Description                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | Qty    | Unit    |
|--------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------|---------|
| 1      | Cleaning of (1) two manual screen (east and west side) installed before twin box culvert at Mridhabari (2) Net- bamboo fencing installed before manual screen (3) Net- bamboo fencing installed at acration zone-1 of DND canal by skilled divers. The screen and acration zone-1 net-bamboo are installed to separate floating debris like polythene, coconut shell, cloth, different types of plants etc from raw water. The divers will be well equipped with SCBA (Self contained breathing apparatus) and any other equipment necessary for working under water. Cleaning of five points as mentioned above will be treated as one item. | 1.00   | Item    |
| 2      | Fitting Fixing Nylon rope net (Mesh size-50mm x 50mm, Rope dia size-2.5mm-3mm) with installed bamboo support before Mridhabari and aeration zone-1. All cost including net, wire, labour charge and any other expenditure related with this will be carried by the contractor. The bill will be provided according to the actual amount of net used.                                                                                                                                                                                                                                                                                          | 105.00 | Sqm.    |
| 3      | Installation of 3-4 inch dia Barak bamboo (Length 35 ft each) vertically, horizontally and inclined position to net bamboo fencing installed before Mridhabari and aeration zone-1. All costs including bamboo, rope, wire nail, labour, diver and any other expenditure related with this will be carried by the contractor. The bill will be provided according to the actual amount of bamboo used                                                                                                                                                                                                                                         | 48.00  | Nos     |
| 4      | Special type labour for removing, cleaning of old net with bamboo clogged from water hyacinth and floating debris in Aeration zone-1. Also the labour will be employed for trimming, maintenance and adjustment of floating wetland (Kolabati, phragmites) installed for removal of ammonia and other pollutants in DND canal                                                                                                                                                                                                                                                                                                                 | 465.00 | Man-day |


ঠিকাদারের সাক্ষরঃ

যৌথ পরিদর্শন কমিটির বাস্তব (ফিজিক্যাল) পরিদর্শন রিপোর্ট ও সাক্ষরঃ

  
 সৈয়দ আহম্মদ আলী  
 এডমিন ও প্রসেস কো-অর্ডিনেটর  
 সাপাশো ফেজ-২ (ওএন্ডএম) বিভাগ  
 ঢাকা ওয়াসা।

  
 মোঃ রাকিব হোসেন প্রধান  
 সহকারী প্রকৌশলী  
 সাপাশো ফেজ-২ (ওএন্ডএম) বিভাগ  
 ঢাকা ওয়াসা

  
 সুজন চন্দ্র বর্মন  
 নির্বাহী প্রকৌশলী  
 সাপাশো ফেজ-২ (ওএন্ডএম) বিভাগ  
 ঢাকা ওয়াসা

  
 মির্জা গোলাম কিবরিয়া  
 তত্ত্বাবধায়ক প্রকৌশলী  
 পাওপশো সার্কেল  
 ঢাকা ওয়াসা