

Dhaka Water Supply & Sewerage Authority, DWASA
Office of the Executive Engineer
MODS Zone-10

Name of Work: Construction of 01 (One) Nos Delivery main and wash out line of Dhamal Court-1 DTW with related works including supply of all necessary materials Under MODS Zone-10.

Sl. No	Description of item	Qty	Unit	Rate	Amount (BDT)
1	2	3	4	5	6

PART-B

Schedule-1: Construction of delivery main and

1	Supply, lay, fitting and fixing of uPVC (Unplasticized polyvinyl chloride)/DI/PE/MS/HDPE water pipelines (including supply of materials, fittings, Equipment described in schedule) in accordance with the technical specification and the standard detailed drawings, of any diameter specified below. The rate includes for excavation in all kinds of soil, BFS/HBB/Bituminous road, CC, RCC road surface except rock to the full depth of trench required by the specifications, precautions necessary to avoid damage of underground utility services, (any damage Contractor shall repair by his own cost) including removing the excavated earth & stacking the same to safe distance without any traffic obstacles, de-watering of the trench to keep dry condition at all times, including all necessary shoring, boxing, must be protected from any collapse of trench sides, preparation of trench bottom, at depth of 1.2.M, transport (all kinds of materials, equipment, pipes & fittings) to site, laying, jointing and cleaning of the water pipes; disposal of surplus excavated material and transport back surplus materials to Dhaka WASA stores (materials supplied by Dhaka WASA described in Annexure -----) as per specifications and direction of Engineering in charge (cost of excess excavated earth would be deducted as per deptt material rate)				
	iii) 200 mm dia (6mm wall thickness) M.S. Pipe.	6	m	3526.00	21156.00
2	Supply, lay, fitting and fixing of DI/CI/MS/GI fittings for PVC/HDPE pipes in accordance with the technical specifications, standard detailed drawings and direction of Engineering in charge.				
	i) 150×90° MS Bend (6mm thick)	2	Each	4862.00	9724.00
	ii) 200×150mm MS Reducer	1	Each	3330.00	3330.00
	iii) 200×45° M.S. bend (6mm thick)	2	Each	6750.20	13500.40
	iv) 200×150×200 M.S (with flange) Tee	1	Each	4239.00	4239.00
	vii) 200 mm dia M.S Flange adopter	2	Each	1380.00	2760.00
	viii) 150 mm dia C.I Dresser Coupling in/c nut-bolts	2	Each	1411.00	2822.00
	ix) 200 mm dia C.I Dresser Coupling in/c nut-bolts	2	Each	1668.00	3336.00
	x) 150 mm dia MS Special (M.S. - HDPE) Dresser Coupling in/c nut-bolts	1	Each	1574.00	1574.00
	xi) 200 mm dia MS Special (M.S. - HDPE) Dresser Coupling in/c nut-bolts	3	Each	1929.00	5787.00

Sl. No	Description of item	Qty	Unit	Rate	Amount (BDT)
	xii) 200 mm dia (short Piece) (6mm wall thickness) M.S. Pipe. (If Flowmeter not found in Dhaka WASA store.)	2	m	3526.001	7052.002
3	Supply, lay, fitting and fixing of different types of fittings for Delivery main & washout line in accordance with technical specifications, standard detailed drawings and direction of Engineering in charge.				
	ii) 200 mm dia Flow meter SCADA compatible	1	Each	1516.001	1516.001
	iii) 3" to 4" dia Pressure meter 300 PSI Made in UK/USA/Japan.	1	Each	978.001	978.001
	iv) 350-200x20 mm th M.S Flange	4	Each	633.001	2532.004
	vi) 75x20 mm dia Nut Bolts	120	Each	58.001	6960.120
	vii) 20 mm dia M.S Anchor nut Bolt	4	Each	345.001	1380.004
	viii) 350-200x5 mm thick rubber gasket	40	Each	75.001	3000.040
	ix) 350-150x5 mm thick rubber gasket	10	Each	70.001	700.010
	x) 50 mm dia flange type Air release Valve (double acting) with necessary gate valve and accessories.	1	Each	3773.001	3773.001
	xi) 50 mm dia flange type SS Gate Valve (Provision for Fire hydrant) with necessary accessories.	1	Each	6494.001	6494.001
4	Supply, lay, fitting and fixing of DI/CI/MS/GI fittings for Installation of Delivery line in accordance with the technical specifications, standard detailed drawings and direction of Engineering in charge.				
	i) 200 x 150 mm dia 90° MS Reducing Bend	1	Each	5775.001	5775.001
	ii) Base plate 8 mm Thickness (one pair)	1	Each	3150.001	3150.001
	iii) Clamp (one pair)	2	Each	3676.001	7352.002
5	Pipe bedding surrounding: Supply, depositing and compaction of fine sand (FM 0.8) bedding, surrounding and above pipes up to required depth with proper ramming of 150mm layer as per specifications, standard detailed drawings and direction of Engineering in charge.	6.14	Cum	635.001	3897.660
6	Main backfill of trenches: Supply depositing and compaction of fine sand back filling (FM 0.8) at all required depth in accordance with the technical specification and direction of Engineering in charge, and standard detail drawings for all water pipe line diameters. .	7.68	Cum	635.001	4878.713
7	Back filling by excavated granular soil including depositing and compaction at all required depth in accordance with the technical specification by excavated soil for kutchra road surface.	2.02	Cum	134.001	270.682
8	Temporary reinstatement of rigid and flexible paved road by compacted sand (FM 1.2) of 75 mm thick and one layer brick soling by full burned 1st class bricks of appropriate size (excavated bricks of proper sizes and quality is allowed to use) of the existing surfaced road in accordance with the technical specification and direction of Engineering in charge, and standard detail drawing for all water pipeline of any diameters for the type of road Surface given below				
	A. Asphalt/concrete road surface.	11.70	Sqm	73.601	861.132
	B. Katcha road/BFS/HBB Rd.	2.02	Sqm	36.801	74.338

Sl. No	Description of item	Qty	Unit	Rate	Amount (BDT)
9	Excavation and removal of loose soil from site and the back fill of the excess excavation with approved fill materials/ excavated earth all in accordance with technical specification.	5.74	Cum	331.00	1900.608
10	The excavation of trial holes and the completion of back fill with approved fill materials, all in accordance with the technical specification.	20.25	Cum	184.00	3726.020
11	Interconnection of water pipelines to any existing water supply networks, the rate includes for excavation, cutting, necessary plugging, de-watering, cleaning and unplugging, protection and repair of any existing structures. All works shall be done in accordance with Technical Specification and direction of Engineering in charge and Standard detail Drawings for the diameter of the existing water pipelines given below.				
	a) 100 to 225mm dia PVC	1	No.	2284.00	2284.00
12	Placing of Mass concrete 1: 3:6 for the anchor blocks at all bends, tees end caps and reducers, including the supply of all materials in accordance with the technical specification necessary additional excavation, supply of all materials and for the wrapping of all PVC jetting encased in concrete with two layers of heavy duty polytheist sheeting.	0.24	Cum	7643.00	1857.249
13	Hire charge of de-watering pump: Bailing out of all water from pipe line trench with supply of de-watering pump required size including supplying of fuel lubricants and all other required of the trench to keep the trench in a dry condition at all timed etc. All complete as per direction of the E/C.	1	day	2141.00	2141.00
14	Painting to Delivery main & washout line: Standard synthetic enamel paint of approved best quality and colour delivered from authorized local agent of the manufacturer (Berger jhilik synthetic enamel/Elite quick drying/Asian decora synthetic enamel or equivalent brand) in a sealed container, having high water resistance, high bondability, flexibility property; using specified brand thinner applying to metallic or wooden surface by brass/roller/spray in 2 coats over single coat anti-corrosive coating including cleaning, drying, making free from dirt, grease, wax, removing all chalked and scaled materials, all complete in all floors and accepted by the Engineer-in-charge.	0.54	Sqm	189.00	101.260
Sub total (Shedule-1) Tk=					140883.287

মেসার্স আর এস ট্রেডার্স

স্বাক্ষরকারি

21/1/25

Sl. No	Description of item	Qty	Unit	Rate	Amount (BDT)
--------	---------------------	-----	------	------	--------------

Shedule-2: Construction of sluice valve chamber & pillar for delivery line support.

15	Earth work in excavation in all kinds of soil for foundation trenches including layout, providing center lines, local bench-mark pillars, levelling, ramming and preparing the base, fixing bamboo spikes and marking layout with chalk powder, providing necessary tools and plants, protecting and maintaining the trench dry etc., stacking, cleaning the excavated earth at a safe distance out of the area enclosed by the layout etc. all complete and accepted by the Engineer-in-charge, subject to submit method statement of carrying out excavation work to the Engineer-in-charge for approval. However, engineer's approval shall not relieve the contractor of his responsibilities and obligations under the contract.				
	Earthwork in excavation in foundation trenches up to 1.5 m depth and maximum 10 m lead: in medium stiff clayey soil.	2.58	Cum	126.00	324.94
16	One layer brick flat soling in foundation or in floor with first class/picked jhama bricks including preparation of bed and filling the interstices with local sand, leveling etc. complete and accepted by the Engineer-in-charge	0.91	Sqm	420.00	381.15
17	Mass concrete (1:3:6) in foundation or in floor with cement, sand (F.M. 1.2) and picked jhama brick chips including breaking of chips, screening, mixing, laying, compacting to required level and curing for at least 7 days including the supply of water, electricity, costs of tools & plants and other charges etc. all complete and accepted by the Engineer-in-charge.(Cement: CEM-II/A-M)				
	Mass concrete in foundation (1:3:6) with cement, brick chips and sand of F.M. 1.2	0.07	Cum	7643.00	520.202
18	Sand filling in foundation trenches and plinth with sand having F.M. 0.5 to 0.8 in 150 mm layers including leveling, watering and compaction to achieve minimum dry density of 95% with optimum moisture content (Modified proctor test) by ramming each layer up to finished level as per design supplied by the design office only, all complete and accepted by the Engineer-in-charge.	1.99	Cum	635.00	1263.017
19	Earth filling in foundation trenches and plinth in 150 mm layer with earth available within 90 m of the building site to achieve minimum dry density of 95% with optimum moisture content (Modified proctor test) including carrying, watering, leveling, dressing and compacting to a specified percentage each layer up to finished level etc. all complete and accepted by Engineer-in-charge.	1.00	Cum	149.00	149.00

মেসার্স আর এস ট্রেডার্স

স্বাক্ষরকারি

21/25

Sl. No	Description of item	Qty	Unit	Rate	Amount (BDT)
20	Reinforced cement concrete works with minimum cement content relates to mix ratio 1:2:4 having minimum $f_{cr} = 24$ MPa, satisfying a specified compressive strength $f_c = 19$ MPa at 28 days on standard cylinders as per standard practice of Code ACI/BNBC/ASTM, cement conforming to BDS EN-197-1-CEM-I, 52.5N (52.5 MPa) / ASTM-C 150 Type - I, best quality sand [50% quantity of best local sand (F.M. 1.2) and 50% quantity of Sylhet sand or coarse sand of equivalent F.M. 2.2] and 20 mm down well graded picked jhama brick chips conforming to ASTM C-33 including breaking chips and screening, making and placing shutter in position maintaining true to plumb, making shutter water-tight properly, placing reinforcement in position; mixing in standard mixer machine with hopper fed by standard measuring boxes or mixing in batching plant, casting in forms, compacting by vibrator machine and curing at least for 28 days, removing centering-shuttering after specified time approved; including cost of water, electricity, testing charges of materials and cylinders as required, other charges etc. all complete, approved and accepted by the Engineer-in-charge. (Rate is excluding the cost of reinforcement and its fabrication, placing, binding etc. and the cost of shuttering & centering)	0.45	Cum	7515.00	3381.750
21	Form work for centering and water tight shuttering as per drawing with wooden planks (Jam/Jarul) of different thickness including supply of polythene sheet (1kg covering 6.5sqm) for making shuttering leakproof for all sorts of R.C.C. works in building construction including fitting, fixing by nails, tie rods, nuts and bolts to desired shape and size including leveling and removing the forms etc. after specified period including the cost of all materials as per direction of Engineer in charge. Individual and continuous footing of column, raft etc. With 25mm thick wooden planks.	5.70	Sqm	399.00	2274.306
22	Supplying, fabrication and fixing to detail as per design : ribbed or deformed bar reinforcement for Reinforced cement concrete, produced and marked in accordance with BDS ISO 6935 - 2: 2006 (or standard subsequently released from BSTI) including straightening and cleaning rust, if any, bending and binding in position with supply of G.I. wires, necessary laboratory tests (excluding splices or laps) etc. complete in all respect and accepted by the Engineer-in-charge (Measurement shall be recorded only on standard mass per unit length of bars, while dia of bars exceeds its standard)				

মেসার্স আর এস ট্রেডার্স

সহকারী

Sl. No.	Description of item	Qnty	Unit	Rate	Amount (BDT)
	Grade 400 (RB 400 /RB 400W: complying BDS ISO 6935-2:2006) ribbed or deformed bar produced and marked according to Bangladesh standard, with minimum yield strength, f_y (ReH)= 400 MPa but f_y not exceeding 450 MPa and whatever is the yield strength within allowable limit as per BNBC/ ACI 318, the ratio of ultimate tensile strength f_u to yield strength f_y , shall be at least 1.25 and minimum elongation after fracture and minimum total elongation at maximum force is 16% and 8% respectively : up to ground floor.	56.43	Kg	82.00	4627.218
	Sub total (Shedule-2) Tk				12921.586

Summary of Cost

Shedule-1 (Installation) Tk=140883.287

Shedule-2(S/V Chamber & Pillar) Tk=12921.586

Total Cost (PART-B) Tk. = 153804.873

In Word: (One lac Fifty Three Thousand Eight Hundred Four point Eight Seven Three)

মেসার্স আর এস ট্রেডার্স

স্বাক্ষর

2/3

24/12/25

21/12/25