

ESTHETIC DESIGN AND DEVELOPERS

এসথেটিক ডিজাইন এন্ড ডেভেলপারস

House # 39, Road #06, Flat-4/B, (3rd Flor), Block-B, PC. Housing Society, Mohammadpur, Dhaka-1207.

Cell: 01552362542,01882434016, E-mail: aesthetic_dollar@yahoo.com

Ref:

Date:

কাজের হিসাব

Name of the work : Dirty water removing from water network at Askona medical road, Mollabari Road, Askona bazargoli, Askona Mosque Road area under MODS Zone-9, Dhaka WASA .

SI No	SI No	Description of the item	Qty	Unit	Rate	Amount
1	1/3	Supply & lay unpracticed polyvinyl chloride DI/GI/MS Water pipe line in accordance with the technical specification and the standard.....				
		a) 20 & 25 mm dia pvc pipe	25	P/M	35.001	875.025
		b) 100 mm dia "C" class PVC pipe	8	P/M	391.001	3128.008
		c) 150 mm dia "C" class PVC pipe	6	P/M	805.001	4830.006
2	2	Extra-over item 1 for supply (fittings described in schedule of requirement Annex -) and lay of uPVC/ DI/ MS fittings as per specifications and direction of Engineering in charge. (uPVC fittings mentioned in the deptt materials chart Annex - will be supplied by the DWASA.				
	2/15	150x150x150 mm dia Pvc Tee	1	Each	1028.001	1028.001
	2/21 c	200x150 mm dia Pvc Reducer	2	Each	874.001	1748.002
	2/21b	200x100 mm dia PVC Reducer	1	Each	850.001	850.001
	3/8	300 mm dia D.I endcap	2	Each	4764.001	9528.002
	3/17	200 mm dia MS endcap	2	Each	1310.001	2620.002
3	4	Extra-over item 1 for the supply (including supply of fittings described in schedule of requirement Annex-----) and installation following adopters for jointing components of pipelines, diameter given below, as per specifications and direction of Engineering in charge and the standard detail drawings.				
	4/2f	300 mm dia C.I. Dresser coupling	4	Each	2625.001	10500.004
	4/2c	200 mm dia C.I. Dresser coupling	4	Each	1450.001	5800.004
	4/2b	150 mm dia C.I. Dresser coupling	2	Each	1227.001	2454.002
	4/2a	100 mm dia C.I. Dresser coupling	2	Each	827.001	1654.002
4	pwd 2.10.1	a) Extra -over item I for supply and placing of saturated river sand back filling at all required depth in accordance with the technical specification and the standard detail drawing for all water pipe line diameters	77.53	P/M ³	1088.001	84352.718
5	pwd 2.9	Extra -over item I for the excavation and removal of loose soil from site and the back fill of the excess excavation with approved with the technical specification .	78.00	P / M ³	1054.001	82212.078
6	pwd 2.5	Palisading work by supplying of bitumen drum sheet walling tied with 20 BWG G.I. wire fixing the same with already driven borrak bamboo	27.00	P/M ²	613.001	16551.027

Aesthetic Design & Developers
Proprietor.

ESTHETIC DESIGN AND DEVELOPERS

এসথেটিক ডিজাইন এন্ড ডেভেলপারস

House # 39, Road #06, Flat-4/B, (3rd Flor), Block-B, PC. Housing Society, Mohammadpur, Dhaka-1207.

Cell: 01552362542, 01882434016, E-mail: aesthetic_dollar@yahoo.com

Ref:

Date:

7	pwd 3.4.1	Placing of Mass concrete 1:3:6 for the anchor blocks at all bends, tees end caps and reducers, including the supply of all materials in accordance with technical....	0.36	P / M ³	7833.001	2819.880
8	W 20	Hire Charge of de-watering pump. Bailing out of all from pipe line trench with supply of De- watering pump required size including supplying of fuel, lubricants and all other required accessories & manpower to keep the trench in a dry condition at all times etc. all complete as per direction of the E/C.	12	Per/day	1862.001	22344.012
9	was /11- 21	Reconstruction & repair of service manhole (sewer pit) Reconstruction & repair of broken service manhole (sewer pit) including supply of bricks sand cement, khoa with labor/Mistry I/C, Supply of all other materials as per direction of the E/C.	6	Each	1500.001	9000.006
10	Wasa Apro.	Making of plug at DCC Sewer pit for remove dirty water and remove the plug after completion the work including	6	P/N	777.001	4662.006
11	16	Connection of existing house service line to new water main at all depth in accordance with the technical specification.....				6080.005
	16/1	a)DN- 20 to DN 25 mm dia	56	P / No.	1216.001	7296.006
	16/2	b)DN- 32 to DN 50 mm dia	2	P / No.	2021.001	4042.002
12	24.10 PWD _2022)	Providing compacted sub-base course with well graded material of crushed well burnt picked jhama / 1st class brick bats and sand (FM 0.8) with mixing proportion 2 : 1 having compacted thickness made as per specification including....	2.052	P / M ³	5449.001	11181.350
14	LS	Road Safety measures and tools as per direction of Engineer in Charge	1.00	LS	10000.001	10000.001
Total Tk.					299,476.145	

In-Word- Two Lac Ninety Nine Thousand Four Hundred Seventy Six Point One Four Five Taka Only.

Total = 298260.144

(In word: Two lac Ninety Eight Thousand Two Hundred sixty Point One Four Four.) TK. Only.

(উল্লিখিত কাজের স্বত্ব) এসথেটিক ডিজাইন এন্ড ডেভেলপারস কর্তৃক প্রকৌশলী-খরচ হোজি নং: ২৯৮২৬০.১৪৪/ (দুই-লক্ষ-অষ্টানব্বই হাজার দুইশত ছয় দশমিক এক চার চার) টাকা মাত্র। যাহা পরিশোধ প্রকৌশলী কর্তৃক স্বঃ/স্বস্তি স্বাক্ষর করিতে। তা সমস্ত অনুমোদন দেওয়া হইবে।

মোস্তাফিজ বিল্লাহ আদমগীর
উপ-সহকারী প্রকৌশলী
মডুস জোন-৯
ঢাকা ওয়াশা

মোঃ দেলোয়ার হোসেন
সহকারী প্রকৌশলী
মডুস জোন-৯
ঢাকা ওয়াশা

অনুমোদিত
মোঃ মোজাহিদুর রহমান
নির্বাহী প্রকৌশলী (চঃ দাঃ)
মডুস জোন-৯, ঢাকা ওয়াশা

Aesthetic Design & Developers
Proprietor