

Office of the Executive Engineer
F.M Division-1, Dhaka WASA
29, K.M Das Lane, Hatkhola, Dhaka-1203.


Name of Work: Construction/Re-Construction of Transformer Base and Fence with related HT and LT Cable Work and other ancillary work at Hazaribag Vagolpur and Islambag Clubghat Under MODS Zone-2, Dhaka WASA.

SL No.	Sch. No.	Description of item	Qty	Unit	Unit Rate	Amount of Taka
		Construction/Re-Construction, Maintenance & Shifting of Transformer Base and Fence with related work at Hazaribag Vagolpur and Islambag Clubghat Under MODS Zone-2, Dhaka WASA. with necessary tools & equipments as per deriction of the engineer in-charge. The contractor will provide free service during defect liability period of 12 (Twelve) months of concerning any problem of this work. Also return to the old/un-serviceable goods to divisional store as per direction of the engineer-in-charge.				
1	App Rate	Disconnection & Reconnection/Feeder Shut Down of H.T line by concerned DESCO/DPDC including all expenditures related to this works and Change the HT line from existing 11KV pole to new 11KV pole.	2	Item	7,800.00	15,600.00
2	App Rate	Construction of transformer foundation by using brick, brick chips, sand, cement and temporary foundation have to construct for replacement boring period as per drawing design & calculation sheet and direction of engineer in charge.(For Reconstruction Hazaribag Vagolpur and Islambag Clubghat)	2	Item	15,013.00	30,026.00
3	Approved Rate	Repair, Supplying and Installation of transformer protection grill to complete as per direction of the Engineer-in-charge. Using 14 SWG GI wire, 38mmx38mmx2mm MS-Anglebar, flatbar etc by welding jointing as per sample. Size: 6'-5" X 6'-5" x 3 Nos. net gape: 1" X 1" to protection of the entrance of bird, animal inside the fencing net. (For Hazaribag Vagolpur and Islambag Clubghat)	126.75	sft	122.00	15,463.50
4	App Rate	Fitting and fixing of departmentally supplied 3x50 rm heat shrink termination kit at transformer and HT cable side.	2	Set	5,200.00	10,400.00
7	App Rate	Cleaning-servicing of Tranformer LT-HT bushing with NC Thinner, removing of rust-dust and carbon deposited on the bushing terminal, taping with self amalgating PIB Tape, properly grounding, etc. by skilled-experienced electrician.	2	Item	525.00	1,050.00
8	EM-169/11.2	Installation, testing and commissioning of 200 KVA 3 phase 11KV/.415KV transformer on prepared platform on pole/cc foundation with the help of necessary tools & plants. Skilled labour & technician as per direction of the Engineer-in-charge.	2	Item	6,121.00	12,242.00
9	App Rate	Insulation megger testing of Transformer, LT-HT cable as per direction of the engineer-in-charge	2	Item	2,800.00	5,600.00
					Tota Tk	90,381.50
					Say Tk	90,381.00

In Word: Ninety Thousand Three Hundred Eighty One Only.


24/08/2023
(মোঃ আরাফত ইসলাম খান)
উপ-সহকারী প্রকৌশলী
এফ.এম. বিভাগ-১, ঢাকা ওয়াসা।


28/8/23
মোঃ গোলাম মোস্তফা
সহকারী প্রকৌশলী
এফ.এম. বিভাগ-১, ঢাকা ওয়াসা


24/8/2023
SK. Arif Rahman Jetu
Executive Engineer
F.M. Division -1, Dhaka WASA